

# CYPRESS BAY HIGH SCHOOL



<b>Address</b>	18600 VISTA PARK BOULEVARD, WESTON 33332
<b>Location Number</b>	3623
<b>Board District</b>	6
<b>Board Member</b>	Laurie Rich Levinson
<b>ADEFP Budget</b>	\$35,428,323
<b>Total Facilities Budget</b>	\$33,144,000

## PRIMARY RENOVATIONS

### CURRENT PHASE

**ACTIVE CONSTRUCTION**

### PROJECT UPDATE

The construction of a new building addition is underway.

### PROJECT SCOPE

Building Envelope Improvements	\$652,000
HVAC Improvements	\$580,000
Safety / Security Upgrade	\$107,000

## PRIMARY RENOVATIONS – PHASE 2 CLASSROOM ADDITION

### CURRENT PHASE

**ACTIVE CONSTRUCTION**

### PROJECT SCOPE

Additional Funding - Board Approved 06/11/19 (JJ-11)	\$18,839,000
Classroom Addition to Replace Portables	\$12,400,000

## SCHOOL CHOICE ENHANCEMENT (SCEP)

### CURRENT PHASE

**COMPLETE**

**DELIVERED**

- Projectors
- Printers
- Projector In Auditorium
- Recordex
- Office Furniture

### BUDGET

\$100,000

### SCHEDULE

(CALENDAR YEAR)

**PLANNING / DESIGN**

Q1 2016 (Actual: 01/2016)

**IMPLEMENTATION**

Q2 2016 (Actual: 05/2016)

**COMPLETE**

Q1 2017 (Actual: 02/2017)

FLAG: **S**

COMMENTS: Project schedule showing loss of 11 days .  
(Delay due to due to the coordination of condensing unit design with the A/E and Building Department)

### 2020 RESET SCHEDULE\*

(CALENDAR YEAR)

#### PROJECT PLANNING

PHS1 Q2 2016 - Q2 2016 | PHS2 Q1 2017 - Q1 2017

#### HIRE DESIGNER

PHS1 Q2 2016 - Q1 2017 | PHS2 Q2 2016 - Q1 2017

#### PROJECT DESIGN

PHS1 Q1 2017 - Q3 2018 | PHS2 Q3 2017 - Q1 2019

#### HIRE CONTRACTOR

PHS1 Q1 2017 - Q3 2018 | PHS2 Q1 2019 - Q3 2019

#### ACTIVE CONSTRUCTION

PHS1 Q1 2019 - Q2 2021 | PHS2 Q3 2019 - Q4 2021

#### CONSTRUCTION CLOSEOUT

PHS1 Q2 2021 - Q3 2021 | PHS2 Q4 2021 - Q4 2021

#### ORIGINAL SCHEDULE

PHS1 Q4 2019 | PHS2 Q4 2019

#### 2018 SCHEDULE

PHS1 Q4 2019 | PHS2 Q4 2019

## ATHLETICS



**COMPLETE**

### SCOPE

Track and Weight Room

## MUSIC



**COMPLETE**

### SCOPE

464 Instruments Delivered

## TECHNOLOGY



**COMPLETE**

### SCOPE

1,369 Items Delivered