

## SCHOOL SPOTLIGHT QUARTER ENDING MARCH 31, 2021

# **DEERFIELD PARK ELEMENTARY SCHOOL**

	Address	650 SW 3 AVENUE, DEERFIELD BEACH 33441
	Location Number	0391
	Board District	7
	Board Member	Nora Rupert
	ADEFP Budget	\$6,585,840
	Total Facilities Budget	\$6,324,840

### **PRIMARY RENOVATIONS**

### **CURRENT PHASE**

### **ACTIVE CONSTRUCTION**

### **PROJECT UPDATE**

Roofing repairs to Building 80 are underway.

### **PROJECT SCOPE**

Additional Funding - Board Approved 05/19/20 (JJ-21)	\$984,840	
Building Envelope Improvements	\$1,236,000	
Fire Alarm	\$293,000	
Fire Sprinklers	\$808,000	
HVAC Improvements	\$2,893,000	
PE/Athletic Improvements	\$10,000	

#### **2020 RESET SCHEDULE** (CALENDAR YEAR)

PROJECT PLANNING
Q2 2017 - Q3 2017
HIRE DESIGNER
Q2 2017 - Q1 2018
PROJECT DESIGN
Q1 2018 - Q1 2019
HIRE CONTRACTOR
Q4 2018 - Q3 2020
ACTIVE CONSTRUCTION
Q3 2020 - Q4 2022
CONSTRUCTION CLOSEOUT
Q4 2022 - Q1 2023
ORIGINAL SCHEDULE Q3 2020
<b>2018 SCHEDULE</b> Q4 2020

SCHOOL CHOICE ENHANCEMENT (SCEP)		MUSIC		
CURRENT PHASE	<b>BUDGET</b> \$100,000	SCHEDULE (CALENDAR YEAR)	$\checkmark$	SCOPE
DELIVERED	IN PROGRESS	PLANNING / DESIGN	COMPLETE	326 Instruments Delivered
Digital Marguee		Q4 2017 (Actual: 11/2017)		
	Production Studio	IMPLEMENTATION	TECHNOLOGY	
		Q3 2018 (Actual: 10/2018)		
		COMPLETE TBD		SCOPE

COMPLETE

FLAG: COMMENTS:



#### FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.
B=Budget: reflects a board approved increase in funding based on bid and/or change order results.
\*2020 schedule milestone dates reflect current trends and market conditions.



460 Items Delivered