

MIRAMAR ELEMENTARY SCHOOL



6831 SW 26 STREET, MIRAMAR 33023		
0531		
1		
Ann Murray		
\$6,557,935		
\$6,184,935		

PRIMARY RENOVATIONS

CURRENT PHASE

CLOSEOUT

PROJECT UPDATE

All campus renovations are complete.

PROJECT SCOPE

Additional Funding - Board Approved 11/07/18 (JJ-1)	\$2,286,935
Building Envelope Improvements	\$855,000
HVAC Improvements	\$2,943,000

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLANNING				
Q1 2016 - Q2 2016				
HIRE DESIGNER				
Q1 2016 - Q4 2016				
PROJECT DESIGN				
Q1 2017 - Q2 2018				
HIRE CONTRACTOR				
Q3 2017 - Q4 2018				
ACTIVE CONSTRUCTION				
Q4 2018 - Q4 2019				
CONSTRUCTION CLOSEOUT				
Q4 2019 - Q2 2021				
ORIGINAL SCHEDULE Q1 2019				
2018 SCHEDULE Q1 2020				

SCHOOL CHOICE ENHANCEMENT (SCEP)			MUSIC	
CURRENT PHASE COMPLETE	BUDGET \$100,000	SCHEDULE (CALENDAR YEAR)	\checkmark	SCOPE
DELIVERED		PLANNING / DESIGN	COMPLETE	224 Instruments delivered
Student Laptops		Q1 2015 (Actual: 11/2015) IMPLEMENTATION		
Safety Cones		Q2 2017 (Actual: 05/2017)	TECHNOLOGY	
Document Cameras		COMPLETE	•	
Stage Curtains			\checkmark	SCOPE
Cafeteria Sound System		Q2 2018 (Actual: 08/2018)	COMPLETE	335 Items Delivered
Picnic Tables				

Office Furniture Digital Marquee

Cafeteria Blinds

FLAG: COMMENTS:



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.
B=Budget: reflects a board approved increase in funding based on bid and/or change order results.
*2020 schedule milestone dates reflect current trends and market conditions.

