

# PIONEER MIDDLE SCHOOL



<b>Address</b>	5350 SW 90 AVENUE, COOPER CITY 33328
<b>Location Number</b>	2571
<b>Board District</b>	6
<b>Board Member</b>	Laurie Rich Levinson
<b>ADEFP Budget</b>	\$12,592,193
<b>Total Facilities Budget</b>	\$11,935,193

## PRIMARY RENOVATIONS

### CURRENT PHASE

**ACTIVE CONSTRUCTION**

### PROJECT UPDATE

Roofing repairs are underway.

### PROJECT SCOPE

<b>Additional Funding - Board Approved 07/23/19 (JJ-2)</b>	\$3,467,193
<b>Building Envelope Improvements</b>	\$2,018,000
<b>Fire Sprinkler Protection. Upgrade lighting to T8 and Emergency Lighting</b>	\$1,550,000
<b>HVAC Improvements</b>	\$4,011,000
<b>Media Center Improvements</b>	\$633,000
<b>Safety / Security Upgrade</b>	\$86,000

### 2020 RESET SCHEDULE (CALENDAR YEAR)

<b>PROJECT PLANNING</b>
Q2 2016 - Q3 2016
<b>HIRE DESIGNER</b>
Q2 2016 - Q1 2017
<b>PROJECT DESIGN</b>
Q1 2017 - Q1 2019
<b>HIRE CONTRACTOR</b>
Q4 2017 - Q3 2019
<b>ACTIVE CONSTRUCTION</b>
Q3 2019 - Q2 2021
<b>CONSTRUCTION CLOSEOUT</b>
Q2 2021 - Q2 2021
ORIGINAL SCHEDULE Q3 2019
2018 SCHEDULE Q2 2021

## SCHOOL CHOICE ENHANCEMENT (SCEP)

### CURRENT PHASE

**COMPLETE**

**DELIVERED**

- Stage Lectern
- Podium
- Instrument Storage
- Conference Room Updates
- Office Furniture
- Digital Marquee
- Teachers Desk
- Armless Chairs

### BUDGET

\$100,000

### SCHEDULE (CALENDAR YEAR)

**PLANNING / DESIGN**

Q4 2016 (Actual: 12/2016)

**IMPLEMENTATION**

Q2 2017 (Actual: 05/2017)

**COMPLETE**

Q4 2018 (Actual: 10/2019)

## ATHLETICS



**COMPLETE**

### SCOPE

Track Improvements

## MUSIC



**COMPLETE**

### SCOPE

59 Instruments Delivered

## TECHNOLOGY



**COMPLETE**

### SCOPE

382 Items Delivered

FLAG: **S**

COMMENTS: Project schedule showing loss of 12 days.  
 (Fire Department requiring additional fire sprinkler work in the schools walk in freezer)