

PLANTATION HIGH SCHOOL



Address	6901 NW 16 STREET, PLANTATION 33313
Location Number	1451
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget	\$16,883,993
Total Facilities Budget	\$15,470,000

PRIMARY RENOVATIONS

CURRENT PHASE

PROJECT DESIGN

PROJECT UPDATE

Drawings are being developed by a professional design team. Once complete, a contractor will be hired to begin construction.

PROJECT SCOPE

Building Envelope Improvements	\$2,725,000
Fire Sprinklers	\$1,978,000
HVAC Improvements	\$6,312,000
Media Center Improvements	\$772,000
Replace Building 2	\$1,192,000
Safety / Security Upgrade	\$57,000
STEM Lab Improvements	\$1,913,000

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLANNING

Q1 2017 - Q1 2017

HIRE DESIGNER

Q1 2017 - Q4 2017

PROJECT DESIGN

Q4 2017 - Q2 2021

HIRE CONTRACTOR

Q1 2017 - Q4 2021

ACTIVE CONSTRUCTION

Q4 2021 - Q4 2024

CONSTRUCTION CLOSEOUT

Q4 2024 - Q1 2025

ORIGINAL SCHEDULE Q1 2020

2018 SCHEDULE Q2 2022

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

- Golf Cart
- Front Office Furniture
- Gym Speaker System
- Gym Scoreboards
- Marquee
- USB 2.0 Port Slim Hub
- Mini DisplayPort Adaptor
- Rocstar Mini
- Aoni HD Webcam

BUDGET

\$100,000

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q4 2017 (Actual: 11/2017)

IMPLEMENTATION

Q2 2018 (Actual: 05/2018)

COMPLETE

Q1 2020 (Actual: 03/2020)

ATHLETICS



COMPLETE

SCOPE

Track Improvements

Weight Room Improvements

MUSIC



COMPLETE

SCOPE

361 Instruments Delivered

TECHNOLOGY



COMPLETE

SCOPE

849 Items Delivered

FLAG:
 COMMENTS:

FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.

B=Budget: reflects a board approved increase in funding based on bid and/or change order results.

*2020 schedule milestone dates reflect current trends and market conditions.