

RAMBLEWOOD MIDDLE SCHOOL



Address	8505 W ATLANTIC BOULEVARD, CORAL SPRINGS 33071
Location Number	2711
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget	\$7,499,241
Total Facilities Budget	\$6,978,241

PRIMARY RENOVATIONS

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

Media center renovations are complete, while roofing repairs remain underway.

PROJECT SCOPE

Additional Funding - Board Approved 2/19/20 (JJ-3)	\$2,334,241
Building Envelope Improvements	\$2,157,000
Electrical Improvements	\$452,000
Fire Sprinklers	\$1,207,000
HVAC Improvements	\$222,000
Media Center Improvements	\$456,000
Safety / Security Upgrade	\$50,000

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLANNING

Q4 2016 - Q4 2016

HIRE DESIGNER

Q4 2016 - Q2 2017

PROJECT DESIGN

Q2 2017 - Q2 2019

HIRE CONTRACTOR

Q2 2018 - Q2 2020

ACTIVE CONSTRUCTION

Q2 2020 - Q2 2022

CONSTRUCTION CLOSEOUT

Q2 2022 - Q3 2022

ORIGINAL SCHEDULE Q1 2020

2018 SCHEDULE Q1 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

- Printers
- TVs for the cafeteria
- Projector for the cafeteria
- Cafeteria sound system
- LCD projectors
- 3D Printer
- Marquee
- Signage for SPE

BUDGET

\$100,000

IN PROGRESS

SPE signage

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q4 2016 (Actual: 12/2016)

IMPLEMENTATION

Q2 2017 (Actual: 03/2017)

COMPLETE

Q2 2018 (Actual: 07/2018)

MUSIC



COMPLETE

SCOPE

34 Instruments Delivered

TECHNOLOGY



COMPLETE

SCOPE

443 Items Delivered

FLAG:
COMMENTS:

FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.

B=Budget: reflects a board approved increase in funding based on bid and/or change order results.

*2020 schedule milestone dates reflect current trends and market conditions.