

# SANDPIPER ELEMENTARY SCHOOL



<b>Address</b>	3700 HIATUS ROAD, SUNRISE 33351
<b>Location Number</b>	3061
<b>Board District</b>	6
<b>Board Member</b>	Laurie Rich Levinson
<b>ADEFP Budget</b>	\$1,337,942
<b>Total Facilities Budget</b>	\$1,021,942

## PRIMARY RENOVATIONS

### CURRENT PHASE

**ACTIVE CONSTRUCTION**

### PROJECT UPDATE

All HVAC improvements are complete. Fire alarm system improvements are complete in Buildings 1 through 10 and will begin shortly in Buildings 11 and 13.

### PROJECT SCOPE

<b>Additional Funding - Board Approved 11/07/18 (JJ-6)</b>	\$452,942
<b>Fire Alarm</b>	\$319,000
<b>HVAC Improvements</b>	\$150,000

### 2020 RESET SCHEDULE (CALENDAR YEAR)

<b>PROJECT PLANNING</b>
Q4 2016 - Q4 2016
<b>HIRE DESIGNER</b>
Q4 2016 - Q1 2017
<b>PROJECT DESIGN</b>
Q1 2017 - Q3 2018
<b>HIRE CONTRACTOR</b>
Q3 2017 - Q1 2019
<b>ACTIVE CONSTRUCTION</b>
Q1 2019 - Q4 2021
<b>CONSTRUCTION CLOSEOUT</b>
Q4 2021 - Q1 2022

ORIGINAL SCHEDULE	Q1 2019
2018 SCHEDULE	Q4 2019

## SCHOOL CHOICE ENHANCEMENT (SCEP)

### CURRENT PHASE

**COMPLETE**

**DELIVERED**

- Cafeteria Blinds
- Media Center Broadcast System
- Marquee Sign
- Playground Upgrades
- Outdoor Bench
- Storage Container
- Chair Mats

**BUDGET**  
 \$100,000

### SCHEDULE (CALENDAR YEAR)

**PLANNING / DESIGN**

Q1 2015 (Actual: 11/2015)

**IMPLEMENTATION**

Q1 2016 (Actual: 01/2016)

**COMPLETE**

Q1 2020 (Actual: 03/2020)

## MUSIC

✓  
**COMPLETE**

**SCOPE**  
 265 Instruments Delivered

## TECHNOLOGY

✓  
**COMPLETE**

**SCOPE**  
 303 Items Delivered

FLAG:  
 COMMENTS:

**FLAG KEY: S=Schedule B= Budget**

**S=Schedule:** reflects an inability to meet the planned milestone date for progressing to the next phase in the process.

**B=Budget:** reflects a board approved increase in funding based on bid and/or change order results.

\*2020 schedule milestone dates reflect current trends and market conditions.