

# SILVER RIDGE ELEMENTARY SCHOOL



<b>Address</b>	9100 SW 36 STREET, DAVIE 33328
<b>Location Number</b>	3081
<b>Board District</b>	6
<b>Board Member</b>	Laurie Rich Levinson
<b>ADEFP Budget</b>	\$3,646,700
<b>Total Facilities Budget</b>	\$3,132,700

## PRIMARY RENOVATIONS

### CURRENT PHASE

**ACTIVE CONSTRUCTION**

### PROJECT UPDATE

HVAC improvements, the installation of underground mechanical lines, and cafeteria renovations are currently underway.

### PROJECT SCOPE

<b>Additional Funding - Board Approved 4/9/19 (JJ-2)</b>	\$1,074,700
<b>Building Envelope Improvements</b>	\$207,000
<b>HVAC Improvements</b>	\$1,751,000

### 2020 RESET SCHEDULE (CALENDAR YEAR)

#### PROJECT PLANNING

Q2 2017 - Q2 2017

#### HIRE DESIGNER

Q2 2017 - Q4 2017

#### PROJECT DESIGN

Q4 2017 - Q4 2018

#### HIRE CONTRACTOR

Q3 2018 - Q3 2019

#### ACTIVE CONSTRUCTION

Q3 2019 - Q2 2021

#### CONSTRUCTION CLOSEOUT

Q2 2021 - Q2 2021

ORIGINAL SCHEDULE Q2 2020

2018 SCHEDULE Q4 2020

## SCHOOL CHOICE ENHANCEMENT (SCEP)

### CURRENT PHASE

**COMPLETE**

**DELIVERED**

- Classroom Rugs
- Pre-k & K Tricycles
- LCD Projector
- Picnic Benches
- Ellison Pro-machine
- Laptops
- Laptop Carts D
- iPad
- TV Production System

### BUDGET

\$100,000

### SCHEDULE

(CALENDAR YEAR)

#### PLANNING / DESIGN

Q1 2015 (Actual: 11/2015)

#### IMPLEMENTATION

Q1 2017 (Actual: 03/2017)

#### COMPLETE

Q4 2017 (Actual: 01/2018)

## MUSIC



**COMPLETE**

### SCOPE

**367 Instruments Delivered**

## TECHNOLOGY



**COMPLETE**

### SCOPE

**420 Items Delivered**

### FLAG:

**COMMENTS:** Project schedule advanced 116 days.