

# STIRLING ELEMENTARY SCHOOL



<b>Address</b>	5500 STIRLING ROAD, HOLLYWOOD 33021
<b>Location Number</b>	0691
<b>Board District</b>	1
<b>Board Member</b>	Ann Murray
<b>ADEFP Budget</b>	\$4,808,295
<b>Total Facilities Budget</b>	\$4,476,295

## PRIMARY RENOVATIONS

### CURRENT PHASE

**ACTIVE CONSTRUCTION**

### PROJECT UPDATE

Contractors have finished preparing the campus for renovations. The installation of a new HVAC chiller will begin soon.

### PROJECT SCOPE

<b>Additional Funding - Board Approved 12/10/19 (JJ-4)</b>	\$2,155,295
<b>Building Envelope Improvements</b>	\$1,457,000
<b>HVAC Improvements</b>	\$764,000

### 2020 RESET SCHEDULE (CALENDAR YEAR)

#### PROJECT PLANNING

Q4 2016 - Q4 2016

#### HIRE DESIGNER

Q4 2016 - Q1 2017

#### PROJECT DESIGN

Q1 2017 - Q3 2019

#### HIRE CONTRACTOR

Q3 2017 - Q1 2020

#### ACTIVE CONSTRUCTION

Q1 2020 - Q3 2022

#### CONSTRUCTION CLOSEOUT

Q3 2022 - Q4 2022

ORIGINAL SCHEDULE Q2 2019

2018 SCHEDULE Q3 2020

## SCHOOL CHOICE ENHANCEMENT (SCEP)

### CURRENT PHASE

**COMPLETE**

**DELIVERED**

Projectors	Cafeteria Sound System
Laptops	Murals
Think Stations	Collaboration Tables
Printers	Furniture For The Front Office
Document Cameras	
Bulletin Boards	
Outdoor Picnic Tables	
Conference Room Furniture	

### BUDGET

\$100,000

### SCHEDULE

(CALENDAR YEAR)

#### PLANNING / DESIGN

Q4 2016 (Actual: 12/2016)

#### IMPLEMENTATION

Q1 2017 (Actual: 03/2017)

#### COMPLETE

Q3 2017 (Actual: 08/2017)

## MUSIC



**COMPLETE**

### SCOPE

**505 Instruments Delivered**

## TECHNOLOGY



**COMPLETE**

### SCOPE

**313 Items Delivered**

FLAG:

COMMENTS: