

# STRANAHAN HIGH SCHOOL



<b>Address</b>	1800 SW 5 PLACE, FORT LAUDERDALE 33312
<b>Location Number</b>	0211
<b>Board District</b>	3
<b>Board Member</b>	Sarah Leonardi
<b>ADEFP Budget</b>	\$38,328,329
<b>Total Facilities Budget</b>	\$35,687,577

## PRIMARY RENOVATIONS – PHASE 1

### CURRENT PHASE

### ACTIVE CONSTRUCTION

### PROJECT UPDATE

Roofing repairs and STEM lab renovations are currently underway.

### PROJECT SCOPE

<b>Additional Funding - Board Approved 04/24/18 (JJ-7)</b>	\$13,710,000
<b>Electrical Improvements</b>	\$1,499,000
<b>Fire Alarm</b>	\$1,164,000
<b>Fire Sprinklers</b>	\$662,000
<b>HVAC Improvements</b>	\$5,352,331
<b>Media Center Improvements</b>	\$653,000
<b>Replace Non-ADA Compliant Concrete Ramps and Install Aluminum Canopies</b>	\$350,000
<b>Roof and loggias replacement</b>	\$3,844,746
<b>STEM Lab Improvements</b>	\$1,238,000
<b>Scope Modification – RTU Replacement (Complete)</b>	\$18,500

## PRIMARY RENOVATIONS – PHASE 2 – CAFETERIA

### CURRENT PHASE

### PROJECT DESIGN

### PROJECT SCOPE

<b>Cafeteria Additions / Renovations</b>	\$5,475,000
<b>Electrical Improvements - Cafeteria</b>	\$13,000
<b>Fire Alarm - Cafeteria</b>	\$10,000
<b>HVAC Improvements - Cafeteria</b>	\$834,000
<b>Roof and loggias replacement - Cafeteria</b>	\$343,000

## SCHOOL CHOICE ENHANCEMENT (SCEP)

### CURRENT PHASE

### IMPLEMENTATION

### DELIVERED

50" TVs, outdoor picnic benches with umbrellas, projectors, document cameras, picnic tables, printers, scientific calculators, student laptops, column wraps, digital marquee, PA system, office furniture, Sisco STAR system IS machine, Laptops

### BUDGET

\$100,000

### IN PROGRESS

High back black mock leather chairs, boat shaped conference tables, and slab table base

### SCHEDULE

(CALENDAR YEAR)

### PLANNING / DESIGN

Q1 2015 (Actual: 11/2015)

### IMPLEMENTATION

Q4 2015 (Actual: 12/2015)

### COMPLETE

TBD

### FLAG:

**COMMENTS:** Project schedule advanced 360 days.

### 2020 RESET SCHEDULE\* (CALENDAR YEAR)

#### PROJECT PLANNING

PHS1 Q3 2015 - Q4 2015 | PHS2 Q1 2018 - Q1 2018

#### HIRE DESIGNER

PHS1 Q4 2015 - Q4 2016 | PHS2 Q1 2018 - Q3 2018

#### PROJECT DESIGN

PHS1 Q4 2016 - Q3 2018 | PHS2 Q3 2018 - Q3 2021

#### HIRE CONTRACTOR

PHS1 Q2 2016 - Q3 2018 | PHS2 Q2 2018 - Q4 2021

#### ACTIVE CONSTRUCTION

PHS1 Q3 2018 - Q1 2022 | PHS2 Q1 2022 - Q2 2023

#### CONSTRUCTION CLOSEOUT

PHS1 Q1 2022 - Q2 2022 | PHS2 Q3 2023 - Q3 2023

#### ORIGINAL SCHEDULE

PHS1 Q2 2019 | PHS2 N/A

#### 2018 SCHEDULE

PHS1 Q2 2021 | PHS2 N/A

## ATHLETICS



COMPLETE

### SCOPE

Track and Weight Room

## MUSIC



COMPLETE

### SCOPE

271 Instruments Delivered

## TECHNOLOGY



COMPLETE

### SCOPE

723 Items Delivered