

Atlantic Technical College Technical High School



Address: 4700 COCONUT CREEK PARKWAY, COCONUT CREEK 33063
 Location Num: 2221
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$10,340,400
 Total Facilities Budget (Sum of Projects): \$8,952,000

PRIMARY RENOVATIONS P.000415 Smart Building Renovations

CURRENT PHASE

RISK LEVEL

HIRE CONTRACTOR



PROJECT UPDATE

A Letter of Recommendation (LOR) was issued on 8/9/2021. It has been decided to carve out all of the roofing scope. This project is expected to be advertised on 2/10/2022.

PROJECT SCOPE

Building Envelope Improvements- Re-roofing at Buildings 1,2,3,5,6,7,9,10,11,12,13,14,16,17,18,20,22 & 23. Building Envelope Improvements- Exterior Painting at Buildings 1,2,3,4,5,6,7,8,10,11,12,13,14,15,16,17,18,19,20,22,& 23 Building Envelope Improvements- Door Hardware at Buildings 1,2,5 & 7. Fire Sprinklers at Buildings 3,4,8,13,14,15, and 17. HVAC Improvements with Component replacement chiller and cooling towers at Buildings 4 & 20. HVAC Improvements with Component replacement at Buildings 1,2,3,4,6,7,8,10,11,12,13,14,15,17,18,19,20, & 24 Media Center Improvements at Building 5.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$728,195	\$544,473	\$183,722
Construction	\$6,171,350	\$162,913	\$6,008,437
Construction Mgmt	\$1,529,225	\$698,256	\$830,969
Contingency	\$426,230	\$0	\$426,230
Consultants	\$81,000	\$19,110	\$61,890
Utilities	\$16,000	\$650	\$15,350
Project Total:	\$8,952,000	\$1,425,402	\$7,526,598

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

BUDGET

COMPLETE

\$100,000

DELIVERED

Furniture/renovation for the media center

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH:
Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and or other changes should be introduced to reduce the criticality.

MEDIUM:
The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW:
The risk is low and further risk reducing measures are not necessary.