# SCHOOL SPOTLIGHT QUARTER ENDING DECEMBER 31, 2021

# **Blanche Ely High School**



Address Location Num: Board District: Board Member: ADEFP Budget: Total Facilities E 1201 NW 6 AVENUE, POMPANO BEACH 33060 361 7

Nora Rupert \$23,335,150

Total Facilities Budget (Sum of Projects): \$21,984,437

# PRIMARY RENOVATIONS P.001646 GOB Renovations

## **CURRENT PHASE**



ACTIVE CONSTRUCTION

#### **PROJECT UPDATE**

ADA Ramp at Building 17 is complete, pending final inspection. The contractor is focused on completing the ADA shower renovations in bldg. 13 and 14. Work in these restrooms are planned to be completed the second week of January. Final inspections for roofing work at Bldgs. 1 and 18 are ongoing.

## **PROJECT SCOPE**

Re-Roofing Building 1, 2, 4, 10, 11, 17, 18, 20, and 21 HVAC Replacement in Building 1, 2, 13, 14, 15, and 17 Chilled piping replacement on the south half of the campus Chiller Replacement in Building 4 Electrical Upgrades to support HVAC Replacement ADA Improvements (ADA Lifts at Building 14, ADA Restrooms Building 14), Building 17 Entry Ramp New Concessions area in Building 14 for Basketball Games New Outdoor Dining Area
BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,220,332	\$1,147,277	\$73,055
Construction	\$16,974,981	\$15,889,718	\$1,085,263
FF&E and Technology	\$271,924	\$188,244	\$83,680
Direct Purchase	\$1,552,128	\$1,550,723	\$1,405
Construction Mgmt	\$1,454,044	\$1,154,044	\$300,000
Contingency	\$389,952	\$0	\$389,952
Consultants	\$121,076	\$105,534	\$15,542
Project Total:	\$21,984,437	\$20,035,540	\$1,948,897

## FLAG:

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3 Q4	2022 2023 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4	2024 Q1 Q2 Q3 Q4	2025 2026 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4
PROJECT PLANNING										
HIRE DESIGNER										
PROJECT DESIGN										
HIRE CONTRACTOR										
ACTIVE CONSTRUCTION										
CONSTRUCTION CLOSEOUT										

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS

HIGH: Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and or other changes should be introduced to reduce the criticality.

The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW: The risk is low and further risk reducing measures are not necessary.



SMART INVESTMENTS LEAD TO SMART STUDENTS.	QUAR	SCHOOL SPOTLIGHT TER ENDING DECEMBER 31, 2021
Blanche Ely High School Address Location Num: Board District: Board Member: ADEFP Budget: Total Facilities Budget	1201 NW 6 AVENUE, 361 7 Nora Rupert \$23,335,150 et (Sum of Projects): \$21,984,437	, POMPANO BEACH 33060
PRIMARY RENOVATIONS P.002342 Switch Gear CURRENT PHASE ACTIVE CONSTRUCTION PROJECT UPDATE Submittal in progress PROJECT SCOPE Switch Gear Replacement FLAG:		RISK LEVEL
PHASE         2015 Q1 Q2 Q3 Q4         2016 Q1 Q2 Q3 Q4         2016 Q1 Q2 Q3 Q4         2017 Q1 Q2 Q3 Q4           PROJECT PLANNING         PROJECT DESIGN         Image: Constraint of the second seco	2018     2019     2020     2021       04     01     02     03     04     01     02     03     04       1 <t< th=""><th>2022       2023       2024       2024       2025       2026         Q1       Q2       Q3       Q4       Q1<!--</th--></th></t<>	2022       2023       2024       2024       2025       2026         Q1       Q2       Q3       Q4       Q1 </th
ACTIVE CONSTRUCTION CONSTRUCTION CLOSEOUT SCHOOL CHOICE ENHANCEMENT (SCEP)		
CURRENT PHASE COMPLETE DELIVERED Media Backdrop Indoor tables Bracket Kits with ActivBoards projectors tables chairs science equipment digital classroom upgrades Heart Models podium laptops & adaptors	I	S         MUSIC         SCOPE         COMPLETE         164 Instruments Delivered         TECHNOLOGY         SCOPE         COMPLETE         1,132 Items Delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS

HIGH: Further analysis should be performed. if this risk still shows unacceptable or medium risk redesign and or other changes should be introduced to reduce the criticality.

MEDIUM: The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW: The risk is low and further risk reducing measures are not necessary.



SCHOOL SPOTLIGHT