

SCHOOL SPOTLIGHT QUARTER ENDING DECEMBER 31, 2021

Charles Drew Family Resource Center



Address 2600 NW 9TH COURT, POMPANO BEACH 33060

Location Num: 301 Board District: 7

Board Member: Nora Rupert
ADEFP Budget: \$3,496,000
Total Facilities Budget (Sum of Projects): \$3,278,000

PRIMARY RENOVATIONS P.001848 SMART Program

CURRENT PHASE

RISK LEVEL

HIRE CONTRACTOR

PROJECT UPDATE

The Letter of Recommendation (LOR) was issued on 6/16/2021. The LOR has been extended to 3/16/2022. The project is currently at Procurement, pending advertisement. The project is expected to be advertised on January 20, 2022.

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10 & 13. HVAC Improvements: Buildings 1, 2, 3, 4, 5, 6, 7, 8, & 12. Exterior Wall Renovation: Buildings 2, 3, 4, 6, 7 & 8. Electrical - Connect HVAC Components: Buildings 1, 2, 3, 4, 5, 6, 7 & 8. New Smoke Detectors Interface: Buildings 2 & 5. Media Center Improvements. Cafeteria Improvements.

BUDGET

	Current Budget	Actuals	Remaining Budget	
Design	\$232,000	\$168,336	\$63,664	
Construction	\$2,300,000	\$132	\$2,299,868	
Construction Mgmt	\$369,200	\$369,200	\$0	
Contingency	\$357,800	\$0	\$357,800	
Consultants	\$19,000	\$0	\$19,000	
Project Total:	\$3,278,000	\$537,668	\$2,740,332	

FLAG:

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3 Q4	2022 Q1 Q2 Q3 Q4	2023 Q1 Q2 Q3 Q4	2024 Q1 Q2 Q3 Q4	2025 Q1 Q2 Q3 Q4	2026 Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Front Office Renovation Microphones Office Furniture (8) Elmo Boards (6) Speakers Printers **BUDGET** \$100,000

Outdoor Benches & (12) ThinkPad's

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS

HIGH:
Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and or other changes should be introduced to reduce the critically.

MEDIUM:
The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW:
The risk is low and further risk reducing measures are not necessary.



