

SCHOOL SPOTLIGHT QUARTER ENDING DECEMBER 31, 202

Dr. Martin Luther King, Jr. Montessori Academy



Address 591 NW 31 AVENUE, LAUDERHILL 33311 Location Num:

1611 5

Board Member: Dr. Rosalind Osgood

ADEFP Budget: \$1,348,615 \$1,061,000 Total Facilities Budget (Sum of Projects):

PRIMARY RENOVATIONS P.001662 SMART Program Renovations

Board District:

CURRENT PHASE

RISK LEVEL

CONSTRUCTION CLOSEOUT

PROJECT UPDATE

Substantial Completion received on 4/15/2020. The Certificate of Final Inspection (OEF209) form was completed on 9/24/2021 The Warranty Walkthrough was performed on 8/5/2021. There were no major warranty defects on the project. The Closeout documents were turned over to the district in October. The documents were turned over to the school on 7/22/2021. The POs are in the process of being closed. The AE submitted their final invoice in December and their POs will be closed out.

PROJECT SCOPE

Aluminum Covered Walkways Reroofing Building 5 & 85 HVAC Improvements: Building 1: AHU component replacements Building 2: Chiller replacement Building 4: Exterior condenser replacement

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$73,437	\$73,437	\$0
Construction	\$779,907	\$779,907	\$0
Construction Mgmt	\$127,351	\$127,351	\$0
Contingency	\$80,305	\$0	\$80,305
Project Total:	\$1,061,000	\$980,695	\$80,305

FLAG:

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3 Q4	2022 Q1 Q2 Q3 Q4	2023 2024 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4	2025 Q1 Q2 Q3 Q4	2026 Q1 Q2 Q3 Q4
PROJECT PLANNING											
HIRE DESIGNER											
PROJECT DESIGN											
HIRE CONTRACTOR											
ACTIVE CONSTRUCTION											
CONSTRUCTION CLOSEOUT											

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Interiors murals outdoor benches laptop computers teachers' laptops printers promethean boards digital marquee

BUDGET \$100,000

MUSIC

COMPLETE 407 Instruments delivered

TECHNOLOGY

COMPLETE 67 Items Delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW: The risk is low and further risk reducing measures are not necessary.



