

Floranada Elementary School



Address: 5251 NE 14 WAY, FORT LAUDERDALE 33334
 Location Num: 851
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$3,301,520
 Total Facilities Budget (Sum of Projects): \$2,838,840

PRIMARY RENOVATIONS P.002001 SMART Program Renovations

CURRENT PHASE

RISK LEVEL

ACTIVE CONSTRUCTION



PROJECT UPDATE

Currently working on the roofing scoping, base sheet and Inner ply on building 1. Building 1 is currently on the cap sheet. The contractor is currently working on roofing Light weight installation on building-1 upper level. Mechanical scope work is 95% completed.

PROJECT SCOPE

Roofing Improvements: Building 1 & 2. Install new Mini Split Units and Rooftop Condenser Units on Building 1.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$151,546	\$105,729	\$45,817
Construction	\$2,045,393	\$1,051,726	\$993,667
Direct Purchase	\$354,913	\$311,950	\$42,963
Construction Mgmt	\$184,019	\$112,923	\$71,096
Contingency	\$97,969	\$0	\$97,969
Consultants	\$5,000	\$3,012	\$1,988
Project Total:	\$2,838,840	\$1,585,340	\$1,253,500

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Interactive projectors and Digital Marquee

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 262 Instruments delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 400 Items Delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH:
Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and/or other changes should be introduced to reduce the criticality.

MEDIUM:
The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW:
The risk is low and further risk reducing measures are not necessary.