

Gator Run Elementary School



Address: 1101 GLADES PARKWAY, WESTON 33327
 Location Num: 3642
 Board District: 6
 Board Member: Laurie Rich Levinson
 ADEFP Budget: \$6,781,323
 Total Facilities Budget (Sum of Projects): \$4,106,323

PRIMARY RENOVATIONS P.001210 Covered Walkways at Portables

CURRENT PHASE

RISK LEVEL

ACTIVE CONSTRUCTION



PROJECT UPDATE

The project is completed, all final inspections passed, the 110b and 209 were submitted to the building department on 12/15/2021.

PROJECT SCOPE

Canopy at portables Side Walk and Bollards at Pick up and Drop Off Area.

FLAG: Schedule, REASON: Owner Delays

PHASE	2015 Q1 Q2 Q3 Q4				2016 Q1 Q2 Q3 Q4				2017 Q1 Q2 Q3 Q4				2018 Q1 Q2 Q3 Q4				2019 Q1 Q2 Q3 Q4				2020 Q1 Q2 Q3 Q4				2021 Q1 Q2 Q3 Q4				2022 Q1 Q2 Q3 Q4				2023 Q1 Q2 Q3 Q4				2024 Q1 Q2 Q3 Q4				2025 Q1 Q2 Q3 Q4				2026 Q1 Q2 Q3 Q4			
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH:
Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and or other changes should be introduced to reduce the criticality.

MEDIUM:
The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW:
The risk is low and further risk reducing measures are not necessary.

Gator Run Elementary School



Address: 1101 GLADES PARKWAY, WESTON 33327
Location Num: 3642
Board District: 6
Board Member: Laurie Rich Levinson
ADEFP Budget: \$6,781,323
Total Facilities Budget (Sum of Projects): \$4,106,323

PRIMARY RENOVATIONS P.001863 SMART Program Renovations

CURRENT PHASE

RISK LEVEL

ACTIVE CONSTRUCTION



PROJECT UPDATE

Construction is 98% completed, the Contractor is currently working on calling final inspections for Roofing and Building. The GC will provide an additional change order to complete the roof hatch - safety railing on building 80. Building 1 - Pending roof final - contractor requested inspection.

PROJECT SCOPE

Roofing Improvements: Buildings 1, 3 & 80. Repair and Paint Exterior Walls: Building 80. Art Classroom Renovations: (including new flooring, ceiling tiles, and cabinetry). HVAC Improvements: Building 1: AHU (1), T&B Building 80: Chiller and Pump Replacement, T&B.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$262,500	\$216,068	\$46,432
Construction	\$3,010,061	\$2,899,250	\$110,811
Direct Purchase	\$234,180	\$234,180	\$0
Construction Mgmt	\$378,788	\$354,579	\$24,209
Contingency	\$207,149	\$0	\$207,149
Consultants	\$7,000	\$1,135	\$5,865
Misc Construction	\$6,645	\$6,645	\$0
Project Total:	\$4,106,323	\$3,711,857	\$394,466

FLAG: Schedule, REASON: Owner Delays

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Apple iPad
media center furniture
kindle fire for classroom use
teacher chairs
Recordex Interactive Systems
electric door strikes and proximity pads

BUDGET

\$100,000

MUSIC

✓ COMPLETE

SCOPE

140 Instruments delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

471 Items Delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH:
Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and/or other changes should be introduced to reduce the criticality.

MEDIUM:
The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW:
The risk is low and further risk reducing measures are not necessary.