

Gulfstream Academy of Hallandale Beach K-8 (f.k.a. Hallandale Adult & Community Center)



Address: 1000 SW 3RD STREET, HALLANDALE 33009
 Location Num: 131
 Board District: 1
 Board Member: Ann Murray
 ADEFP Budget: \$5,973,700
 Total Facilities Budget (Sum of Projects): \$5,161,700

PRIMARY RENOVATIONS P.001822 (North) - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

CONSTRUCTION CLOSEOUT



PROJECT UPDATE

Certificate of Occupancy (110b form) approved on 7/2/2021. The Contractor is still addressing the final electrical punch list items. Fire Alarm inspection failed. The AES Antenna has been installed and coordination of the inspection is being conducted. The AE and GC have been contacted for the turnover of the closeout documents. The work is completed with the electrical final inspection pending as-built drawings confirming the work performed. CHNG-7 was approved by the Board during the December 2021 Board meeting. CHNG-4 is being prepared for CORP submission.

PROJECT SCOPE

Electrical Improvements: Buildings 6, 7, 9, 11, 12, 13, 21, & 22 Fire Sprinklers: Campus wide HVAC Improvements: Buildings 4, 5, 6, 7, 9, 12, 13, 14, 21, 22, & 23 Interior Renovations: Buildings 1, 7, 9 & 12 Media Center Improvements: Building 23 Reroofing: Building 16 Window Improvements: Buildings 3,4,5,6 & 7 SPE Safety / Security Upgrade: Completed Safety / Security Upgrade: Completed as Single Point of Entry Project.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$415,000	\$370,611	\$44,389
Construction	\$4,088,934	\$4,036,845	\$52,089
FF&E and Technology	\$97,882	\$95,217	\$2,665
Construction Mgmt	\$503,592	\$503,592	\$0
Contingency	\$17,554	\$0	\$17,554
Consultants	\$20,000	\$18,659	\$1,341
Misc Construction	\$6,302	\$5,859	\$443
Utilities	\$12,436	\$12,435	\$1
Project Total:	\$5,161,700	\$5,043,218	\$118,482

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

BUDGET

COMPLETE

\$100,000

DELIVERED

Student laptops
carts & murals

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



- HIGH:** Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and/or other changes should be introduced to reduce the criticality.
- MEDIUM:** The risk may be acceptable but redesign or other changes should be considered if reasonably practical.
- LOW:** The risk is low and further risk reducing measures are not necessary.