

Hollywood Hills High School



Address: 5400 STIRLING ROAD, HOLLYWOOD 33021
 Location Num: 1661
 Board District: 1
 Board Member: Ann Murray
 ADEFP Budget: \$23,262,351
 Total Facilities Budget (Sum of Projects): \$22,215,351

PRIMARY RENOVATIONS P.001806 SMART Program Renovations

CURRENT PHASE

RISK LEVEL

ACTIVE CONSTRUCTION



PROJECT UPDATE

The project is nearing final inspections and substantial completion. The roofer completed the installation of roofing membrane in all areas of the project. Fire alarm testing continued, with final fire alarm inspections beginning during winter break in all areas of the school.

PROJECT SCOPE

ADA Restrooms: Building 1 Doors and Hardware: Buildings 1 & 7 Electrical System Renovation: Buildings 1, 4, 5, 6, 7, & 8 Exterior Painting: Building 9 Fire Alarm: Buildings 1, 4, 5, 6, 7, 8, & 9 Fire Sprinkler: Buildings 1 & 5 HVAC System Replacement: Buildings 1, 6, & 7 Interior Finishes & Improvements: Buildings 4, 5, 6, & 7 Plumbing: Buildings 1, 5, & 7 Re-Roofing: Buildings 1, 4, 5, 6, 7, & 9

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,155,543	\$1,098,976	\$56,567
Construction	\$17,592,332	\$16,136,883	\$1,455,449
FF&E and Technology	\$449,566	\$336,024	\$113,542
Direct Purchase	\$1,293,789	\$1,250,028	\$43,761
Construction Mgmt	\$1,449,639	\$1,449,639	\$0
Contingency	\$139,295	\$0	\$139,295
Consultants	\$81,000	\$69,411	\$11,589
Misc Construction	\$29,187	\$29,186	\$1
Utilities	\$25,000	\$0	\$25,000
Project Total:	\$22,215,351	\$20,370,147	\$1,845,204

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

- Two-way radios
- front office furniture
- chairs
- plastic tables
- trophy cases
- conference chairs and guidance room furniture

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE **SCOPE**
Track,Weight Room

MUSIC

✓ COMPLETE **SCOPE**
161 Instruments delivered

TECHNOLOGY

✓ COMPLETE **SCOPE**
1,131 Items Delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH:
Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and/or other changes should be introduced to reduce the criticality.

MEDIUM:
The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW:
The risk is low and further risk reducing measures are not necessary.