

Horizon Elementary School



Address: 2101 PINE ISLAND ROAD, SUNRISE 33322
 Location Num: 2531
 Board District: 5
 Board Member: Dr. Rosalind Osgood
 ADEFP Budget: \$1,889,000
 Total Facilities Budget (Sum of Projects): \$1,539,000

PRIMARY RENOVATIONS P.002038 SMART Program Renovations

CURRENT PHASE

RISK LEVEL

ACTIVE CONSTRUCTION



PROJECT UPDATE

Re-roof is 100% complete. Bldg 3 failed roofing inspection because of an existing damaged soffit. The change order is in the review process. The Media Center is completed. Chiller 1 is installed pending electrical connection and energizing inspection. During power shut down, we discovered the existing Federal Pacific main panel would not shut off. The EOR recommends replacing the damaged panel. The EOR submitted 2 proposals to design the main panel replacement and to add a new panel for the chillers. Both proposals have been approved. ATP to the Designer is in process. Phase 1 Design was submitted and returned to the Designer with comments. December updated schedule hasn't yet been submitted by the Contractor.

PROJECT SCOPE

HVAC Improvements: Building 1 Media Center Renovations: Building 1 Re-roofing: Buildings 2, 3, 5 & 85 The existing electrical Main Disconnect Panel(MDP) failed, so a new electrical feed is being designed for the chillers and then under a separate contract replacing the existing MDP.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$117,949	\$63,281	\$54,668
Construction	\$984,820	\$733,269	\$251,551
FF&E and Technology	\$71,000	\$47,325	\$23,675
Direct Purchase	\$200,180	\$200,180	\$0
Construction Mgmt	\$128,500	\$111,970	\$16,530
Contingency	\$24,571	\$0	\$24,571
Consultants	\$11,980	\$8,305	\$3,675
Project Total:	\$1,539,000	\$1,164,330	\$374,670

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

- Badge Maker
- Outdoor PA System
- Printers
- classroom rugs
- Recordex
- digital poster maker
- laptops
- (10) laptop carts
- morning show equipment
- (11) reading tables

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 368 Instruments delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 195 Items Delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



- HIGH:** Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and/or other changes should be introduced to reduce the criticality.
- MEDIUM:** The risk may be acceptable but redesign or other changes should be considered if reasonably practical.
- LOW:** The risk is low and further risk reducing measures are not necessary.