

Liberty Elementary School



Address: 2450 BANKS ROAD, MARGATE 33063
 Location Num: 3821
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$1,008,093
 Total Facilities Budget (Sum of Projects): \$465,093

PRIMARY RENOVATIONS P.001999 SMART Program Renovations

CURRENT PHASE

RISK LEVEL

**CONSTRUCTION
CLOSEOUT**



PROJECT UPDATE

This project is in close-out. Substantial completion was achieved on 12/3/2020. Final Pay Applications are processed and close-out documents are complete. Form 209 was fully executed by the superintendent on 1/20/2021. Closeout documents were delivered to the district and the school. The six-month warranty walkthrough was held on 6/21/2021. There were only some minor issues and the GC repaired them. The eleven-month warranty walkthrough is in process of being scheduled in January.

PROJECT SCOPE

Music Room Renovation, HVAC Improvements, & Conversion of Existing Space to Music and/or Art Lab.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$52,000	\$33,587	\$18,413
Construction	\$280,961	\$280,960	\$1
FF&E and Technology	\$38,385	\$38,384	\$1
Construction Mgmt	\$51,160	\$34,113	\$17,047
Contingency	\$42,262	\$0	\$42,262
Misc Construction	\$325	\$325	\$0
Project Total:	\$465,093	\$387,369	\$77,724

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4																																												
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

DELIVERED

Chairs
 (64) TVs for the classrooms
 cafeteria sound system
 media TV production system & digital marquee

MUSIC

✓ **SCOPE**

COMPLETE **381 Instruments delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **394 Items Delivered**

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH:
Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and/or other changes should be introduced to reduce the criticality.

MEDIUM:
The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW:
The risk is low and further risk reducing measures are not necessary.