SCHOOL SPOTLIGHT QUARTER ENDING DECEMBER 31, 202

Monarch High School



Address Location Num: Board District: Board Member: ADEFP Budget: Total Facilities Budget (Sum of Projects): \$2,224,000

5050 WILES ROAD, COCONUT CREEK 33073 3541 7 Nora Rupert

\$3,994,000

PRIMARY RENOVATIONS P.002148 SMART Program Renovations

CURRENT PHASE

RISK LEVEL



PROJECT UPDATE

12/16/21 - A/E submitted 100% CD R01. 12/3/21 - P002148_ Monarch HS_ Roof Walkthrough was conducted and recommendation were submit to the A/E. A/E to incorporate comments in 100% CDR02. 12/1/21 - A/E's invoice was paid.

PROJECT SCOPE

Buildings 1, 2, 3, and 4 - Remove and replace roofing. Remove lightning protection and reinstall after roof installation. Install supports for existing roof-mounted MEP units and appliances. Remove and replace 19 AHUs. Install 2 new AHUs. BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$219,000	\$118,998	\$100,002
Construction	\$1,360,000	\$61,544	\$1,298,456
Construction Mgmt	\$564,799	\$295,462	\$269,337
Contingency	\$60,201	\$0	\$60,201
Consultants	\$20,000	\$0	\$20,000
Project Total:	\$2,224,000	\$476,004	\$1,747,996

FLAG:

PHASE	2015 Q1 Q2 Q3 Q4	16 Q3 Q4		2017 2 Q3 Q4		2018 Q2 Q3 Q	Q4 C	201 Q1 Q2 (Q1	2020 Q2 Q3	Q4	2 Q1 Q2	021 2 Q3 C	Q4 Q1	2022 Q2 C			2023 Q2 Q3 Q4	4 Q1	2024 Q2 Q3 Q4	Q1	2025 Q2 C		026 Q3 Q4
PROJECT PLANNING																									
HIRE DESIGNER																									
PROJECT DESIGN																									
HIRE CONTRACTOR																									
ACTIVE CONSTRUCTION																									
CONSTRUCTION CLOSEOUT																									
SCHOOL CHOICE	ENHANC	IT (S	CEP))											ATH	LETI	CS								
CURRENT PHASE					В	UDG	ET								~		OPE	-							
COMPLETE					•	100,00									COMPLETE	_	ack,W	/eigh	t Room						
DELIVERED					11	I PR	DGF	RES	5						MUS	SIC									

DELIVERED

Embroidery machine folding tables table trolley carts folding chairs chair carts picinic tables computer carts student laptops Aiphone for the SPE

SCOPE

SCOPE

COMPLETE 856 Items Delivered

TECHNOLOGY

COMPLETE 170 Instruments delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS

Golf Carts

Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and or other changes should be introduced to reduce the criticality.

The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW: The risk is low and further risk reducing measures are not necessary.

