

## North Side Elementary School



Address: 120 NE 11 STREET, FORT LAUDERDALE 33304  
Location Num: 41  
Board District: 3  
Board Member: Sarah Leonardi  
ADEFP Budget: \$3,725,430  
Total Facilities Budget (Sum of Projects): \$3,465,430

### PRIMARY RENOVATIONS P.001992 SMART Program Renovations

#### CURRENT PHASE

RISK LEVEL

#### ACTIVE CONSTRUCTION



#### PROJECT UPDATE

The Binder was re-submitted to the building department and is under review, there were AC issues in building 9 and the cafeteria, that were diagnosed on the 20th, OAC changed their mechanical sub and is now using Ross Controls. No repair work was done on the A/C because of the holidays.

#### PROJECT SCOPE

Roofing on Buildings 2, 3, & 8 HVAC improvements in Buildings 1, 3, 8, & 9. New chiller installation.

#### BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$303,882	\$263,643	\$40,239
Construction	\$2,850,072	\$1,569,392	\$1,280,680
Construction Mgmt	\$297,904	\$220,606	\$77,298
Contingency	\$8,572	\$0	\$8,572
Consultants	\$5,000	\$1,491	\$3,509
<b>Project Total:</b>	<b>\$3,465,430</b>	<b>\$2,055,132</b>	<b>\$1,410,298</b>

#### FLAG:

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

### SCHOOL CHOICE ENHANCEMENT (SCEP)

#### CURRENT PHASE

#### COMPLETE

#### DELIVERED

Printers  
student laptops  
Recordex  
window blinds  
main office furniture  
two-way radios  
partial office furniture and murals

#### BUDGET

\$100,000

### MUSIC

#### SCOPE

943 Instruments Delivered

#### TECHNOLOGY

#### SCOPE

206 Items Delivered

#### TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



**HIGH:**  
Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and or other changes should be introduced to reduce the criticality.

**MEDIUM:**  
The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

**LOW:**  
The risk is low and further risk reducing measures are not necessary.