

Peters Elementary School



Address: 851 NW 68 AVENUE, PLANTATION 33317
Location Num: 931
Board District: 5
Board Member: Dr. Rosalind Osgood
ADEFP Budget: \$3,444,000
Total Facilities Budget (Sum of Projects): \$3,038,000

PRIMARY RENOVATIONS P.002041 SMART Program Renovations

CURRENT PHASE

RISK LEVEL

HIRE CONTRACTOR



PROJECT UPDATE

The Building Department Issued a Letter of Recommendation(LOR) on 9/1/2021. The project is at Procurement, pending advertisement. This project is expected to advertise on January 17, 2022.

PROJECT SCOPE

Re-roofing Buildings: 1, 2, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, & 14 Exterior Painting: Buildings 1, 2, 4, 5, 6, 7, 8, 9, 10, 11, & 12. Site- Repair Aluminum Covered walkways
Fire Alarm System Replacement: Campus-wide. Fire Sprinklers- No fire sprinkler work and provide double-acting doors for egress at buildings 12, 13, & 14. Also, relocate HVAC equipment at Building 10 for egress compliance. Test & Balance: Buildings 1, 2, 4, 7, 8, 9, 10, 11, 12, 13, 14, & 20. HVAC Component Replacement: Buildings 2 & 6. Media Center Improvements: Building 10. ADA Restroom Renovation: Building 10 (Rooms 108A & 110A.)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$274,000	\$200,114	\$73,886
Construction	\$1,945,000	\$51	\$1,944,949
Construction Mgmt	\$651,500	\$429,048	\$222,452
Contingency	\$145,500	\$0	\$145,500
Consultants	\$16,000	\$14,219	\$1,781
Utilities	\$6,000	\$0	\$6,000
Project Total:	\$3,038,000	\$643,432	\$2,394,568

FLAG:

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

BUDGET

COMPLETE

\$100,000

DELIVERED

Elmo document cameras
facilities equipment
classroom rugs
projectors
ActivPanels
air mover
janitorial carts
5-Tool Kit
pressure washer
vacuum machine
outdoor benches
6-Station listening centers
headphones
teacher chairs
student chairs
staff

MUSIC

SCOPE

COMPLETE 388 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 278 Items Delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH:
Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and/or other changes should be introduced to reduce the criticality.
MEDIUM:
The risk may be acceptable but redesign or other changes should be considered if reasonably practical.
LOW:
The risk is low and further risk reducing measures are not necessary.