

Pinewood Elementary School



Address: 1600 SW 83 AVENUE, NORTH LAUDERDALE 33068
 Location Num: 2811
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$4,656,000
 Total Facilities Budget (Sum of Projects): \$4,306,000

PRIMARY RENOVATIONS P.001949 SMART Program Renovations

CURRENT PHASE

RISK LEVEL

**CONSTRUCTION
CLOSEOUT**



PROJECT UPDATE

The Construction is complete. Substantial completion was achieved on 7/22/2021 and the Certificate of Occupancy (form 110b) was signed by superintendent Cartwright on 8/20/2021. The Certificate of Final Inspection (Form 209) was signed by the Building Department on 10/15 and submitted to the board on 10/18/2021. The AES CO was approved by the Board in December. The Final Release/Final Change order/ Final acceptance going to the Board for approval in January.

PROJECT SCOPE

Electrical - Disconnect & Reconnect Roof Top Units - Buildings 1, 2, 3, 4, 75 & 85 Fire Sprinkler: Building 1 HVAC Improvements, Adjust Rooftop Vents: Buildings 1, 2, 3, 4, 75 & 85 Media Center Improvements - Drywall and Painting Plumbing Vents: Buildings 1, 2, 3, 4, 75 & 85 Roof: Buildings 1, 2, 3, 4, 75 & 85 Test & Balance: Buildings 1, 2, 3, 4, 75 & 85

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$185,979	\$167,837	\$18,142
Construction	\$3,336,260	\$3,456,044	(\$119,784)
FF&E and Technology	\$39,500	\$34,558	\$4,942
Construction Mgmt	\$400,350	\$297,694	\$102,656
Contingency	\$338,895	\$0	\$338,895
Consultants	\$5,016	\$3,074	\$1,942
Project Total:	\$4,306,000	\$3,959,207	\$346,793

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

- Laptops
- desktops
- laptop carts
- two-way radios
- portable sound system
- electric strike
- digital marquee and desktops

BUDGET

\$100,000

MUSIC

✓ **SCOPE**
COMPLETE 197 Instruments Delivered

TECHNOLOGY
✓ **SCOPE**
COMPLETE 217 Items Delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



- HIGH:** Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and/or other changes should be introduced to reduce the criticality.
- MEDIUM:** The risk may be acceptable but redesign or other changes should be considered if reasonably practical.
- LOW:** The risk is low and further risk reducing measures are not necessary.