

Pompano Beach Elementary School



Address: 700 NE 13 AVENUE, POMPANO BEACH 33060
 Location Num: 751
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$6,969,551
 Total Facilities Budget (Sum of Projects): \$6,614,551

PRIMARY RENOVATIONS P.001713 GOB Renovations

CURRENT PHASE

RISK LEVEL

ACTIVE CONSTRUCTION



PROJECT UPDATE

The Contractor has certified a new fire alarm system and is completing the remaining removal of old fire alarm system components, after which all final inspections will be closed out. All other scopes of work (roofing, HVAC, site work) has been completed. Upon passing of final fire alarm inspections, the Contractor to request substantial completion from the architect. There has been no change from Last Month.

PROJECT SCOPE

Re-Roofing: Bldgs 1, 2, 3, 4, 5, 6, 8, and 9 Interior Finished and Improvements: : Bldgs 1, 2, 3, 4, 5, 6, 8, and 9 Fire Alarm System Replacement: : Bldgs 1, 2, 3, 4, 5, 6, 8, and 9 HVAC System Replacement: Bldgs 1, 2, 3, 4, 5, 6, 8, and 9 Electrical Systems Renovation: Bldgs 1, 2, 3, 4, 5, 6, 8, and 9

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$481,321	\$451,700	\$29,621
Construction	\$4,995,104	\$4,923,503	\$71,601
Construction Mgmt	\$727,600	\$490,400	\$237,200
Contingency	\$375,526	\$0	\$375,526
Consultants	\$25,000	\$1,030	\$23,970
Utilities	\$10,000	\$0	\$10,000
Project Total:	\$6,614,551	\$5,866,633	\$747,918

FLAG: Schedule, REASON: Owner Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

- Student laptops
- laptop carts
- classroom furniture
- desks
- chairs
- bookshelves & tables

BUDGET

\$100,000

MUSIC

✓ **SCOPE**
COMPLETE 367 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**
COMPLETE 380 Items Delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



- HIGH:** Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and/or other changes should be introduced to reduce the criticality.
- MEDIUM:** The risk may be acceptable but redesign or other changes should be considered if reasonably practical.
- LOW:** The risk is low and further risk reducing measures are not necessary.