

SCHOOL SPOTLIGHT QUARTER ENDING DECEMBER 31, 2021

Riverside Elementary School



Address 11450 RIVERSIDE DRIVE, CORAL SPRINGS 33071

Location Num: 3031 Board District: 4

Board Member: Lori Alhadeff ADEFP Budget: \$2,016,000 Total Facilities Budget (Sum of Projects): \$1,500,000

PRIMARY RENOVATIONS P.002039 SMART Program Renovations

CURRENT PHASE

RISK LEVEL

HIRE CONTRACTOR

PROJECT UPDATE

Letter of Recommendation (LOR) was issued 9/1/2021. The project was advertised on 12/6/2021 and the Bid Opening date is scheduled for 1/20/2022.

PROJECT SCOPE

Re-roofing: Buildings 11, & 85. Fire Alarm System Replacement: Campus-wide. Fire Sprinklers: Building 4 HVAC Improvements- Component Replacement: Buildings at 11, & 85. HVAC Improvements- Test and Balance: Buildings 1 through 10. Media Center Improvements & ADA Restroom Improvements: Building 3.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$215,990	\$110,414	\$105,576
Construction	\$963,500	\$51	\$963,449
FF&E and Technology	\$20,283	\$0	\$20,283
Construction Mgmt	\$231,260	\$211,181	\$20,079
Contingency	\$60,967	\$0	\$60,967
Consultants	\$5,000	\$3,606	\$1,394
Utilities	\$3,000	\$0	\$3,000
Project Total:	\$1,500,000	\$325,252	\$1,174,748

FLAG:

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3 Q4	2022 Q1 Q2 Q3 Q4	2023 2024 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q	2025 Q1 Q2 Q3 Q4	2026 Q1 Q2 Q3 Q4
PROJECT PLANNING											
HIRE DESIGNER											
PROJECT DESIGN											
HIRE CONTRACTOR											
ACTIVE CONSTRUCTION											
CONSTRUCTION CLOSEOUT											

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

IMPLEMENTATION

DELIVERED

Multi drying steel rack Art & PE Enhancements (racks furniture book drop carts etc.) outdoor PA speaker system upgrade Ukulele Storage racks & tables BUDGET

\$100,000

MUSIC

✓ SCOPE

217 Instruments Delivered

TECHNOLOGY

~

SCOPE

214 Items Delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH: Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and or other changes should be introduced to reduce the criticality.

The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW:
The risk is low and further risk reducing measures are not necessary.



