

Sawgrass Springs Middle School



Address: 12500 W SAMPLE ROAD, CORAL SPRINGS 33065
Location Num: 3431
Board District: 4
Board Member: Lori Alhadeff
ADEFP Budget: \$6,984,975
Total Facilities Budget (Sum of Projects): \$6,556,975

PRIMARY RENOVATIONS P.001841 SMART Program Renovation

CURRENT PHASE

RISK LEVEL

HIRE CONTRACTOR



PROJECT UPDATE

Two disciplines (Building, and Fire Alarm) are to be approved. The Consultant submitted 100% CD R02 responses into the BD system on 12/08/21. As of 12/31, The Building Dept. 100% CDs R03 review was completed, but documents must be returned to the consultant for changes.

PROJECT SCOPE

Building Envelope Improvement- Roof replacement at Buildings 1, 2, 3, 4, 5, 6, & 7. Building Envelope Improvement- Exterior painting at Buildings 2, & 9. Building Envelope Improvement- Windows replacement at Buildings 3, 4 & 5. Building Envelope Improvements- Alum. covered walkways restoration. HVAC Improvements- Equipment and controls in Buildings 1 to 6 and 9. T&B. Fire Sprinklers in Buildings 4. Fire Alarm System Replacement ADA code compliance work at Buildings 1, 3, and 4.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$459,495	\$350,911	\$108,584
Construction	\$4,758,680	\$395,769	\$4,362,911
FF&E and Technology	\$6,200	\$1,924	\$4,276
Construction Mgmt	\$1,020,250	\$511,444	\$508,806
Contingency	\$266,350	\$0	\$266,350
Consultants	\$35,000	\$11,459	\$23,541
Utilities	\$11,000	\$0	\$11,000
Project Total:	\$6,556,975	\$1,271,507	\$5,285,468

FLAG:

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Laptops & TV production sound system

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 135 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 433 Items Delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH:
Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and/or other changes should be introduced to reduce the criticality.

MEDIUM:
The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW:
The risk is low and further risk reducing measures are not necessary.