South Plantation High School



Address Location Num: Board District: Board Member: ADEFP Budget: Total Facilities Budget (Sum of Projects):

PRIMARY RENOVATIONS P.002090 SMART Program Renovations

1300 PALADIN WAY, PLANTATION 33317 2351 6 Laurie Rich Levinson

Laurie Rich Levinsor \$5,960,000 \$6,789,284

RISK LEVEL



HIRE CONTRACTOR

PROJECT UPDATE

CURRENT PHASE

Letter of recommendation for permit (LOR) issued on 11/18/21. The Designer, RGD issued a field report on 11/16/21 as a result of the Roofing walk-thru completed on 10/15/21. Working closely with the designer to send this project to advertisement.

PROJECT SCOPE

Re-roofing at Buildings 4,6,8, and part of Building 1. Windows replaced at Buildings 1 and 4. Alum. Covered Walkways repaired. Electrical Improvements- Switchgear, Site Lighting at Buildings 1,2,4,5,6,8,10,11,14, and 15. Fire Sprinklers at Building 2. Civil design work included. Media Center Improvements and ADA Restrooms in Building 1. STEM Labs Improvements- (4) Four Labs (STEM, Culinary, Tech) total at Buildings 6 & 7.

	Current Budget	Actuals	Remaining Budget
Design	\$473,000	\$348,113	\$124,887
Construction	\$1,741,000	\$0	\$1,741,000
Construction Mgmt	\$431,088	\$431,088	\$0
Contingency	\$267,912	\$0	\$267,912
Consultants	\$10,000	\$8,617	\$1,383
Project Total:	\$2,923,000	\$787,818	\$2,135,182

FLAG:

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3 Q4	2022 Q1 Q2 Q3 Q4	2023 Q1 Q2 Q3 Q4	2024 Q1 Q2 Q3 Q4	2025 Q1 Q2 Q3 Q4	2026 Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS

HIGH: Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and or other changes should be introduced to reduce the criticality.

The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW: The risk is low and further risk reducing measures are not necessary.



South Plantation High School



Address Location Num: Board District: Board Member: ADEFP Budget: Total Facilities Budget (Sum of Projects):

QUARTER ENDING DECEMBER 31, 20 1300 PALADIN WAY, PLANTATION 33317

2351 6 Laurie Rich Levinson \$5,960,000

\$6,789,284

PRIMARY RENOVATIONS P.002597 SMART Program Renovations (Electrical)

CURRENT PHASE



SCHOOL SPOTLIGHT

ACTIVE CONSTRUCTION

PROJECT UPDATE

This project is in Construction, the Electrical work is 53% complete. The electrical contractor has begun running the required conduit in the areas necessary. Both switchgear have been procured, one has been set and one will be set pending demolition of a wall in the main electrical room. Conduit installation is complete. A meeting is being scheduled with Principal Henschel to discuss the remaining project scope.

PROJECT SCOPE

Scope of Work: 1) Building 1: Replace 12 AHUs 2) Installation of new Switchgear to support new Electric Re-Heat 3) Installation of 4 new FCU's in existing mechanical rooms to support ventilation and AC in Main Lobby of Building 1 BUDGET

Current Budget	Actuals	Remaining Budget
\$1,107,080	\$574,550	\$532,530
\$130,000	\$0	\$130,000
\$54,354	\$0	\$54,354
\$1,291,434	\$574,550	\$716,884
-	\$1,107,080 \$130,000 \$54,354	\$1,107,080 \$574,550 \$130,000 \$0 \$54,354 \$0

FLAG:

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3 Q4	2022 Q1 Q2 Q3 Q4	2023 2024 Q1 Q2 Q3 Q4 Q1 Q2 Q	2026 Q4 Q1 Q2 Q3 Q4
HIRE CONTRACTOR										
ACTIVE CONSTRUCTION										
CONSTRUCTION CLOSEOUT										

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS

analysis should be performed, if this risk still shows unacceptable or med langes should be introduced to reduce the criticality.

The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW: The risk is low and further risk reducing measures are not necessary.



South Plantation High School



Address Location Num: Board District: Board Member: ADEFP Budget: Total Facilities Budget (Sum of Projects): \$6,789,284

PRIMARY RENOVATIONS P.002598 SMART Program Renovations (HVAC)

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

This project is in Construction, the work is 12% complete. Meeting being scheduled with Principal Henschel to discuss preferred location of modular classrooms being used a swing space. The Fan Coil HVAC work is on going, the Fan Coils are installed and ductwork/piping will occur next.

2351

\$5,960,000

Laurie Rich Levinson

6

1300 PALADIN WAY, PLANTATION 33317

PROJECT SCOPE

Scope of Work: Mechanical: 1) Building 1 - Replace 12 AHUs 2) Building 1 - Install 4 new FCUs in exist. mechanical room to support AC in Main Lobby BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$93,000	\$0	\$93,000
Construction	\$1,302,459	\$15,874	\$1,286,585
Direct Purchase	\$234,541	\$11,246	\$223,295
Construction Mgmt	\$170,000	\$0	\$170,000
Contingency	\$74,850	\$0	\$74,850
Project Total:	\$1,874,850	\$27,120	\$1,847,730

FLAG:

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3 Q4	2022 Q1 Q2 Q3 Q4	2023 Q1 Q2 Q3 Q4	2024 Q1 Q2 Q3 Q4	2025 20 Q1 Q2 Q3 Q4 Q1 Q2	026 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS

analysis should be performed, if this risk still shows unacceptable or medium risk redesign and or nanges should be introduced to reduce the criticality.

The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW: The risk is low and further risk reducing measures are not necessary.



RISK LEVEL

SCHOOL SPOTLIGHT QUARTER ENDING DECEMBER 31, 2021

RISK LEVEL

South Plantation High School



Address1300 PALALocation Num:2351Board District:6Board Member:Laurie RichADEFP Budget:\$5,960,000Total Facilities Budget (Sum of Projects):\$6,789,284

1300 PALADIN WAY, PLANTATION 33317 2351 6 Laurie Rich Levinson \$5,960,000

PRIMARY RENOVATIONS P.002844 Modular Classrooms CURRENT PHASE

DESIGN

PROJECT UPDATE

Architect working on site plan / PO for Modular order in progress

PROJECT SCOPE

Modular Classrooms Swing Space for GOB BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$60,610	\$0	\$60,610
Construction	\$232,320	\$0	\$232,320
Construction Mgmt	\$25,000	\$0	\$25,000
Misc Construction	\$382,070	\$0	\$382,070
Project Total:	\$700,000	\$0	\$700,000

FLAG:

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4 Q	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3 Q4	2022 2023 Q1 Q2 Q3 Q4 Q1 Q2 Q3	2024 Q4 Q1 Q2 Q3 Q4	2025 2026 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4
PROJECT PLANNING										
HIRE DESIGNER										
PROJECT DESIGN										
HIRE CONTRACTOR										
ACTIVE CONSTRUCTION										
CONSTRUCTION CLOSEOUT										
SCHOOL CHOICE ENHANCEMENT (SCEP) ATHLETICS										

CURRENT PHASE

IMPLEMENTATION

BUDGET \$100,000 IN PROGRESS Restroom repairs

ATHL	HLETICS											
~	SCOPE											
COMPLETE	Weight	Room										
MUSI	IC											
~	SCOPE											
COMPLETE	202 Inst	ruments Deli	vered									
TECHNOLOGY												
~	SCOPE											
COMPLETE	844 Iten	ns Delivered										

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS

HIGH: Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and or other changes should be introduced to reduce the criticality.

MEDIUM: The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW: The risk is low and further risk reducing measures are not necessary.

