

Tamarac Elementary School



Address: 7601 N UNIVERSITY DRIVE, TAMARAC 33321
Location Num: 2621
Board District: 4
Board Member: Lori Alhadeff
ADEFP Budget: \$3,319,657
Total Facilities Budget (Sum of Projects): \$2,758,658

PRIMARY RENOVATIONS P.001724 GOB Renovations

CURRENT PHASE

RISK LEVEL

ACTIVE CONSTRUCTION



PROJECT UPDATE

The HVAC scope of work has been completed, A/E submittal of de-scoping (As-Built) ASI Drawings have been approved by BCPSBD. Contractor called for Final Inspection which was failed, PM-OR Lead is coordinating with BCPSBD to resolve failed inspection issue. Pending Close Out Agreement and resolution of one failed final inspection.

PROJECT SCOPE

Aluminum Canopy Renovation & Replacement of Lighting Electrical Improvements: Buildings 1, 2, 3, 4, & 6 HVAC Replacements: Buildings 1, 4 & 9 Reroofing: Building 6 Test & Balance: Buildings 1, 2, 3, 4, 6 & 7

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$373,931	\$312,231	\$61,700
Construction	\$1,685,097	\$1,010,114	\$674,983
FF&E and Technology	\$2,480	\$2,480	\$0
Construction Mgmt	\$248,898	\$248,898	\$0
Contingency	\$132,714	\$0	\$132,714
Consultants	\$14,738	\$0	\$14,738
Utilities	\$5,799	\$0	\$5,799
Project Total:	\$2,463,657	\$1,573,723	\$889,934

FLAG: Schedule, REASON: Errors and Omissions

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH:
Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and/or other changes should be introduced to reduce the criticality.

MEDIUM:
The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW:
The risk is low and further risk reducing measures are not necessary.

Tamarac Elementary School



Address: 7601 N UNIVERSITY DRIVE, TAMARAC 33321
Location Num: 2621
Board District: 4
Board Member: Lori Alhadeff
ADEFP Budget: \$3,319,657
Total Facilities Budget (Sum of Projects): \$2,758,658

PRIMARY RENOVATIONS P.002049 SMART Program Media Center Improvements

CURRENT PHASE

RISK LEVEL

CONSTRUCTION CLOSEOUT



PROJECT UPDATE

PPO performed the scope of work. PM-OR is coordinating with Building Department to conduct required final closeout inspections. Working with PPO to compile documentation to close out this project.

PROJECT SCOPE

Media Center Renovations

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$19,392	\$18,892	\$500
Construction	\$23,971	\$23,971	\$0
FF&E and Technology	\$1,118	\$1,118	\$0
Construction Mgmt	\$31,315	\$31,315	\$0
Contingency	\$219,205	\$0	\$219,205
Project Total:	\$295,001	\$75,296	\$219,705

FLAG:

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Furniture for the front office
parent workstation
furniture
cafeteria sound system
digital marquee
projectors
laptops
document cameras and printers

BUDGET

\$100,000

MUSIC

✓ COMPLETE

SCOPE

362 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

505 Items Delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH:

Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and or other changes should be introduced to reduce the criticality.

MEDIUM:

The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW:

The risk is low and further risk reducing measures are not necessary.