

Welleby Elementary School



Address: 3230 NOB HILL ROAD, SUNRISE 33351
 Location Num: 2881
 Board District: 5
 Board Member: Dr. Rosalind Osgood
 ADEFP Budget: \$3,276,000
 Total Facilities Budget (Sum of Projects): \$2,775,000

PRIMARY RENOVATIONS P.002114 SMART Program Renovations

CURRENT PHASE

RISK LEVEL

HIRE CONTRACTOR



PROJECT UPDATE

The Building Department issued a Letter of Recommendation (LOR) on 11/22/21. Working with the Designer to send this project to advertisement.

PROJECT SCOPE

Re-roofing at Buildings 1, 2, 3, 4, 5, & 6. Repair Aluminum Covered Walkways Replace Windows: Building 6. Electrical Improvements: Buildings 1, 2, 3, 4, 5, 6, & 85. Fire Alarm System Replacement: Campus-wide. Fire Sprinklers: Buildings 1, and Site HVAC Improvements - Components Replacement: Buildings 1, 2 & 3. and Test & Balance at Buildings 3, 4 & 85.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$260,000	\$172,136	\$87,864
Construction	\$1,901,470	\$0	\$1,901,470
Construction Mgmt	\$483,030	\$249,511	\$233,519
Contingency	\$116,500	\$0	\$116,500
Consultants	\$8,000	\$6,102	\$1,898
Utilities	\$6,000	\$0	\$6,000
Project Total:	\$2,775,000	\$427,749	\$2,347,251

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

BUDGET

IMPLEMENTATION

\$100,000

DELIVERED

Lenovo laptops & Earthwalk carts

MUSIC



SCOPE

COMPLETE

259 Instruments Delivered

TECHNOLOGY



SCOPE

COMPLETE

308 Items Delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH:

Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and/or other changes should be introduced to reduce the criticality.

MEDIUM:

The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW:

The risk is low and further risk reducing measures are not necessary.