SMART INVESTMENTS LEAD TO SMART STUDENTS

Whiddon-Rogers Education Center



Address Location Num: Board District: Board Member: ADEFP Budget: Total Facilities Budget (Sum of Projects): \$5,326,000

700 SW 26TH STREET, FORT LAUDERDALE 33315 452 3 Sarah Leonardi \$5,680,000

PRIMARY RENOVATIONS P.001711 GOB Renovations **CURRENT PHASE**

RISK LEVEL



HIRE CONTRACTOR

PROJECT UPDATE

Letter of Recommendation (LOR) has been extended to March 4, 2022. The project was Advertised on October 21, 2021, with a bid opening date of December 2, 2021. This project is expected to go to the January Board to award a GC.

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16 and 17. Interior renovation of Media Center. Fire Alarm System replacement. HVAC Mechanical renovation. Aluminum-covered walkways repair and replacement. Covered walkway Electrical lighting fixture replacement. **BUDGET**

	Current Budget	Actuals	Remaining Budget
Design	\$365,000	\$277,865	\$87,135
Construction	\$3,590,000	\$817	\$3,589,183
FF&E and Technology	\$9,500 \$1,051,000	\$9,461 \$415,428	\$39 \$635,572
Construction Mgmt			
Contingency	\$265,500	\$0	\$265,500
Consultants	\$35,000	\$0	\$35,000
Utilities	\$10,000	\$0	\$10,000
Project Total:	\$5,326,000	\$703,571	\$4,622,429

FLAG:

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 2020 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4	2021 2022 2023 2024 2025 2026 Q1 Q2 Q3 Q4 Q1 Q2
PROJECT PLANNING						
HIRE DESIGNER						
PROJECT DESIGN						
HIRE CONTRACTOR						
ACTIVE CONSTRUCTION						
CONSTRUCTION CLOSEOUT						
SCHOOL CHOICE ENHANCEMENT (SCEP) MUSIC						
CURRENT PHASE COMPLETE				BUDGET \$100,000		COMPLEE SCOPE 17 Instruments Delivered

DELIVERED

Signs/banners

backless benches interior painting

digital marquee cafeteria tables & laptops TECHNOLOGY SCOPE COMPLETE 67 Items Delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS

analysis should be performed, if this risk still shows unacceptable or medium risk redesign and or nanges should be introduced to reduce the criticality.

The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW: The risk is low and further risk reducing measures are not necessary.

