

**Wingate Oaks Center**



Address: 1211 NW 33RD TERRACE, LAUDERHILL 33311  
 Location Num: 991  
 Board District: 3  
 Board Member: Sarah Leonardi  
 ADEFP Budget: \$6,383,217  
 Total Facilities Budget (Sum of Projects): \$6,358,217

**PRIMARY RENOVATIONS P.001741 GOB Renovations**

**CURRENT PHASE**

**RISK LEVEL**

**ACTIVE CONSTRUCTION**



**PROJECT UPDATE**

Light weight concrete installation in Building 1 is 70% complete, sheathing to follow. Installation of roof curbs and structural supports are underway. Kitchen exhaust fan curb was installed. Existing fan not working, PPO to address. PoolPak unit for Building 4 was installed. Installation of ductwork and dampers in Building 4 are complete. Condensing piping is underway. Three electrical panels have been replaced (rooms 136 and 141). HVAC controls installation is underway. Rough fire alarm conduits installation continued and is substantially complete.

**PROJECT SCOPE**

Fire Alarm: Buildings 1, 2, 3, 4 & 5 HVAC Equipment Replacement: Buildings 1, 2, 3, 4 & 5 Media Center Improvements Music Equipment Replacement Reroofing: Buildings 1, 2, 3, 4 & 5

**BUDGET**

	Current Budget	Actuals	Remaining Budget
Design	\$401,519	\$323,952	\$77,567
Construction	\$4,392,508	\$1,633,263	\$2,759,245
Direct Purchase	\$456,584	\$392,484	\$64,100
Construction Mgmt	\$571,520	\$199,524	\$371,996
Contingency	\$226,086	\$0	\$226,086
Consultants	\$10,000	\$0	\$10,000
<b>Project Total:</b>	<b>\$6,058,217</b>	<b>\$2,549,223</b>	<b>\$3,508,994</b>

**FLAG:**

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

**TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS**



**HIGH:**  
Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and/or other changes should be introduced to reduce the criticality.

**MEDIUM:**  
The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

**LOW:**  
The risk is low and further risk reducing measures are not necessary.

Wingate Oaks Center



Address: 1211 NW 33RD TERRACE, LAUDERHILL 33311  
 Location Num: 991  
 Board District: 3  
 Board Member: Sarah Leonardi  
 ADEFP Budget: \$6,383,217  
 Total Facilities Budget (Sum of Projects): \$6,358,217

**PRIMARY RENOVATIONS P.002843 Modular Classrooms**

**CURRENT PHASE**

**RISK LEVEL**

**DESIGN**



**PROJECT UPDATE**

Architect working on MEP / PO for Modular order in progress

**PROJECT SCOPE**

Modular Classrooms Swing Space for GOB

**BUDGET**

	Current Budget	Actuals	Remaining Budget
Design	\$37,540	\$0	\$37,540
Construction	\$68,204	\$0	\$68,204
Construction Mgmt	\$15,000	\$0	\$15,000
Contingency	\$4,000	\$0	\$4,000
Consultants	\$2,000	\$0	\$2,000
Misc Construction	\$173,256	\$0	\$173,256
<b>Project Total:</b>	<b>\$300,000</b>	<b>\$0</b>	<b>\$300,000</b>

**FLAG:**

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

**SCHOOL CHOICE ENHANCEMENT (SCEP)**

**TECHNOLOGY**

**CURRENT PHASE**

**BUDGET**

✓  
COMPLETE

**SCOPE**

IMPLEMENTATION

\$100,000

**13 Items Delivered**

**DELIVERED**

- Mats
- facilities equipment
- laptops
- TVs
- iPads
- Promethean boards
- two-way radios
- Promethean ActivPanels
- ThinkPads
- printer
- window wraps

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



- HIGH:** Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and/or other changes should be introduced to reduce the criticality.
- MEDIUM:** The risk may be acceptable but redesign or other changes should be considered if reasonably practical.
- LOW:** The risk is low and further risk reducing measures are not necessary.