

Blanche Ely High School



Address: 1201 NW 6 AVENUE, POMPANO BEACH 33060
 Location Num: 0361
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$25,890,022
 Total Facilities Budget (Sum of Projects): \$21,984,437

PRIMARY RENOVATIONS P.001646 Blanche Ely HS - GOB Renovations

CURRENT PHASE

5-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Project 100% complete. Closeout/Inspection paperwork in progress.

PROJECT SCOPE

Re-Roofing Buildings 1, 2, 4, 10, 11, 17, 18, 20, and 21 HVAC Replacement in Buildings 1, 2, 13, 14, 15, and 17 Chilled piping replacement on the south half of the campus Chiller Replacement in Building 4 Electrical Upgrades to support HVAC Replacement ADA Improvements (ADA Lifts at Building 14, ADA Restrooms Building 14), Building 17 Entry Ramp New Concessions area in Building 14 for Basketball Games New Outdoor Dining Area

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,220,332	\$1,150,954	\$69,378
Construction	\$16,975,685	\$16,226,690	\$748,995
FF&E and Technology	\$309,924	\$308,540	\$1,384
Direct Purchase	\$1,552,128	\$1,550,723	\$1,405
Construction Mgmt	\$1,454,044	\$1,302,327	\$151,717
Contingency	\$351,248		\$351,248
Consultants	\$121,076	\$105,534	\$15,542
Project Total:	\$21,984,437	\$20,644,768	\$1,339,669

FLAG: SCHEDULE, Reason:Contractor Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Media Backdrop, Indoor Tables, Bracket Kits with ActivBoards, Projectors, Tables, Chairs, Science Equipment, Digital Classroom upgrades, Heart Models, Podium, Laptops & Adaptors

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE SCOPE
Weight Room

MUSIC

✓ COMPLETE SCOPE
164 Instruments Delivered

TECHNOLOGY

✓ COMPLETE SCOPE
1,132 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.