

Charles Drew Family Resource Center



Address: 2600 NW 9TH COURT, POMPANO BEACH 33060
 Location Num: 0301
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$4,840,000
 Total Facilities Budget (Sum of Projects): \$4,622,000

PRIMARY RENOVATIONS P.001848 Charles Drew Family Resource Center -SMART Program

CURRENT PHASE

5-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Construction has not started. Contractor preparing mobilization. A Pre-construction meeting was held on site.

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10 & 13. HVAC Improvements: Buildings 1, 2, 3, 4, 5, 6, 7, 8, & 12. Exterior Wall Renovation: Buildings 2, 3, 4, 6, 7 & 8. Electrical - Connect HVAC Components: Buildings 1, 2, 3, 4, 5, 6, 7 & 8. New Smoke Detectors Interface: Buildings 2 & 5. Media Center Improvements. Cafeteria Improvements.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$232,000	\$187,026	\$44,974
Construction	\$3,700,000	\$98,712	\$3,601,288
Construction Mgmt	\$425,000	\$425,000	\$0
Contingency	\$240,000		\$240,000
Consultants	\$25,000		\$25,000
Project Total:	\$4,622,000	\$710,738	\$3,911,262

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Front Office Renovation, Microphones, Office Furniture, Elmo Boards, Speakers, Printers, Outdoor Benches, ThinkPad's, Wall Wraps

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE SCOPE NULL

MUSIC

✓ COMPLETE SCOPE NULL

TECHNOLOGY

✓ COMPLETE SCOPE NULL

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:** An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:** An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:** A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.