

Cresthaven Elementary School



Address: 801 NE 25 STREET, POMPANO BEACH 33064
 Location Num: 0901
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$4,862,121
 Total Facilities Budget (Sum of Projects): \$4,416,123

PRIMARY RENOVATIONS P.001676 Cresthaven ES - SMART Program Renovations

CURRENT PHASE

4-Bid & Award

RISK LEVEL

No Risk

PROJECT UPDATE

CMAR has advertised the project for subcontractor bidding. Pre-bid walkthrough is scheduled at the end of the month. Principal has given swing space for 4 classrooms at a time. Demographic information suggests more rooms can be turned over at a time to the CMAR.

PROJECT SCOPE

Re-roofing at Buildings 1,2,3,4,5, and 6. Exterior painting at Buildings 1,3,4, and 5. Alum. Covered Walkway Repairs at Buildings 1,5, & 78. ADA Restrooms Improvements at Buildings 1. HVAC Improvements- Components replace at Buildings 1,3,4,5,6 & 78 including (7) AHUs, (25) FCUs, and (3) DX splits.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$368,300	\$240,908	\$127,392
Construction	\$3,015,000	\$5,017	\$3,009,983
Construction Mgmt	\$801,875	\$776,041	\$25,834
Contingency	\$195,948		\$195,948
Consultants	\$35,000		\$35,000
Project Total:	\$4,416,123	\$1,021,966	\$3,394,157

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

IMPLEMENTATION

DELIVERED

Digital Marquee, Indoor Furniture

BUDGET

\$100,000

IN PROGRESS

Shade Structure

ATHLETICS

✓ COMPLETE SCOPE NULL

MUSIC

✓ COMPLETE SCOPE

536 Instruments Delivered

TECHNOLOGY

✓ COMPLETE SCOPE

538 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.