

Dania Elementary School



Address: 300 SE 2 AVENUE, DANIA 33004
 Location Num: 0101
 Board District: 1
 Board Member: Ryan Reiter
 ADEFP Budget: \$2,861,000
 Total Facilities Budget (Sum of Projects): \$2,502,000

PRIMARY RENOVATIONS P.002061 Dania ES - SMART Program Renovations

CURRENT PHASE

3-Design/Permit

RISK LEVEL



PROJECT UPDATE

The Letter of Recommendation for Permit (LOR), for Phase 1, was issued on 09/23/22.

PROJECT SCOPE

Phase 1: Art Room and Media Center Renovation: Building 1 Demolition: Buildings 8. Electrical Improvements: - Emergency Lighting: Buildings 1, 3, 4, 5, 7, & 9 - Exit Signage: Buildings 1, 3, 4, & 5 - Light Poles: Building 1 - Receptacles: Buildings 1, 3, 4, 6, 9, & 11 - Install New MDP-1 and TC: Building 1 - Install New DPLP7 and 7L1: Building 7 - Exterior Lighting: Buildings 1, 3, 4, 7, 9, 10, & 11 Brick Exterior Replacement: Building 1 Painting: Building 1, 3, 4, 5, 7, & 11 Replace Exterior Door Hardware Building 1, 3, 5, 6, 7, & 11 Re-roofing: Buildings 10 (1,109 Sq. Ft), & 11 (207 Sq. Ft). Phase 2 (P.002896) - Buildings 2 Replacement: - Partial Building 2 Demo. - Window Replacement: Building 2 - Music Room Renovation

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$250,000	\$163,238	\$86,762
Construction	\$1,754,439	\$520	\$1,753,919
Construction Mgmt	\$308,000	\$308,000	\$0
Contingency	\$171,561		\$171,561
Consultants	\$12,000	\$11,100	\$900
Utilities	\$6,000		\$6,000
Project Total:	\$2,502,000	\$482,858	\$2,019,142

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

PRIMARY RENOVATIONS P.002896 Dania ES - Building 2 Renovations SMART Program

CURRENT PHASE

3-Design/Permit

RISK LEVEL

No Risk

PROJECT UPDATE

Phase 2 (P.002896) - Buildings 2 - Building 2 Demo. - Music Classroom Improvements.

PROJECT SCOPE

Phase 2 - Building 2 replacement and the Music Room renovation option selection were presented to the Board for approval in the March Board Meeting and it was tabled for the upcoming Workshop. As of 09/30/22, the Scope/Design Directions to proceed from the District leadership are pending. - SBBC Pre-Construction Department sent quotes from a Modular manufacturer to the Program Controls Managers for evaluation.

FLAG:

No Data Available

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

IMPLEMENTATION

BUDGET

\$100,000

ATHLETICS

COMPLETE

SCOPE

NULL

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:** An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:** An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:** A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Dania Elementary School



Address: 300 SE 2 AVENUE, DANIA 33004
 Location Num: 0101
 Board District: 1
 Board Member: Ryan Reiter
 ADEFP Budget: \$2,861,000
 Total Facilities Budget (Sum of Projects): \$2,502,000

DELIVERED

Golf carts, Murals, Picnic Tables, Benches, Folding Tables, Carpet Replacement

IN PROGRESS

Shade Structure, Projectors

MUSIC

COMPLETE ✓ **SCOPE**
431 Instruments Delivered

LOGY

COMPLETE ✓ **SCOPE**
365 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.