

**Dave Thomas Education Center - East**



Address: 180 SW 2ND STREET, POMPANO BEACH 33060  
 Location Num: 3651  
 Board District: 7  
 Board Member: Nora Rupert  
 ADEFP Budget: \$2,876,494  
 Total Facilities Budget (Sum of Projects): \$2,619,494

**PRIMARY RENOVATIONS P.001972 Dave Thomas Educational Center, East - SMART Program Renovations**

**CURRENT PHASE**

**5-Construction**

**RISK LEVEL**

No Risk

**PROJECT UPDATE**

Building Envelope Building 01 roof replacement and exterior painting HVAC improvements Building 01 replace 12 RTU and dedicated outside air units with corresponding ductwork

**PROJECT SCOPE**

The contractor has completely demobilized. All remaining project materials have been handed to the owner. Recommendation for termination is being prepared for the Board

**BUDGET**

	Current Budget	Actuals	Remaining Budget
Design	\$95,765	\$63,829	\$31,936
Construction	\$1,998,450	\$1,087,571	\$910,879
Direct Purchase	\$217,100	\$217,100	\$0
Construction Mgmt	\$206,679	\$206,679	\$0
Contingency	\$79,400		\$79,400
Consultants	\$22,100		\$22,100
<b>Project Total:</b>	<b>\$2,619,494</b>	<b>\$1,575,179</b>	<b>\$1,044,315</b>

**FLAG:**

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

**SCHOOL CHOICE ENHANCEMENT (SCEP)**

**CURRENT PHASE**

COMPLETE

**DELIVERED**

Lenovo laptops, Digital marquee, Front office furniture

**BUDGET**

\$100,000

**ATHLETICS**

✓ COMPLETE SCOPE NULL

**MUSIC**

✓ COMPLETE SCOPE NULL

**TECHNOLOGY**

✓ COMPLETE SCOPE NULL

**TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR**



**HIGH:**  
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

**MEDIUM:**  
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

**LOW:**  
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.