

**Davie Elementary School**



Address: 7025 SW 39 STREET, DAVIE 33314  
 Location Num: 2801  
 Board District: 6  
 Board Member: Manuel A. Serrano  
 ADEFP Budget: \$5,536,687  
 Total Facilities Budget (Sum of Projects): \$5,096,700

**PRIMARY RENOVATIONS P.001899 Davie ES- SMART Program Renovations**

**CURRENT PHASE**

**RISK LEVEL**

**8-Financial Completion**

No Risk

**PROJECT UPDATE**

This project was approved by the February Board. As of 8/23/2022, all invoices have been paid, and this project can now be moved to the closeout phase.

**PROJECT SCOPE**

Restroom Renovations: Building 1 (Rooms 145 & 146). Re-Roofing: Buildings 1, 2, 3, and 85. HVAC Equipment Replacement: Buildings 1 & 2. Fire Sprinklers: Building 1. Emergency lights and Exit signs: Buildings 1, 2, 5, and 85. Media Center Renovation: Building 1.

**BUDGET**

	Current Budget	Actuals	Remaining Budget
Design	\$275,000	\$223,740	\$51,260
Construction	\$3,437,803	\$3,397,456	\$40,347
FF&E and Technology	\$40,310	\$10,705	\$29,605
Direct Purchase	\$541,013	\$541,013	\$0
Construction Mgmt	\$560,637	\$560,637	\$0
Contingency	\$229,937		\$229,937
Consultants	\$6,000	\$3,818	\$2,182
Utilities	\$6,000		\$6,000
<b>Project Total:</b>	<b>\$5,096,700</b>	<b>\$4,737,369</b>	<b>\$359,331</b>

**FLAG:**

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

**SCHOOL CHOICE ENHANCEMENT (SCEP)**

**CURRENT PHASE**

COMPLETE

**DELIVERED**

Laptops, Desktops, Earthwalk carts, Printers, Reading tables, Cafeteria System upgrades, Stage curtains, Teacher lounge upgrade, Classroom rugs, Recordex, Conference table, Cabinets, Presentation board, Chairs, iPads, HDMI, Promethean Board

**BUDGET**

\$100,000

**ATHLETICS**

✓ COMPLETE

SCOPE  
NULL

**MUSIC**

✓ COMPLETE

SCOPE  
638 Instruments Delivered

**TECHNOLOGY**

✓ COMPLETE

SCOPE  
308 Items Delivered

**TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR**



**HIGH:**

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

**MEDIUM:**

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

**LOW:**

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.