

**Eagle Ridge Elementary School**



Address: 11500 WESTVIEW DRIVE, CORAL SPRINGS 33076  
 Location Num: 3441  
 Board District: 4  
 Board Member: Lori Alhadeff  
 ADEFP Budget: \$3,718,382  
 Total Facilities Budget (Sum of Projects): \$3,226,382

**PRIMARY RENOVATIONS P.001722 Eagle Ridge ES - GOB Renovations**

**CURRENT PHASE**

**7-Final Completion**

**RISK LEVEL**

No Risk

**PROJECT UPDATE**

GC submitted a TIA that is currently being reviewed, once approved, this project will go to the November Board for the final release.

**PROJECT SCOPE**

Fire Alarm Replacement: Campus-wide HVAC Improvements: Building 1, 4, & 6. (inclusive of the replacement of two (2) cooling towers, six (6) air handling units, and ductwork).

**BUDGET**

|                       | Current Budget     | Actuals            | Remaining Budget |
|-----------------------|--------------------|--------------------|------------------|
| Design                | \$201,969          | \$200,877          | \$1,092          |
| Construction          | \$2,765,164        | \$2,764,009        | \$1,155          |
| Construction Mgmt     | \$255,643          | \$206,146          | \$49,497         |
| Contingency           | \$3,606            |                    | \$3,606          |
| <b>Project Total:</b> | <b>\$3,226,382</b> | <b>\$3,171,032</b> | <b>\$55,350</b>  |

**FLAG:**

| PHASE                 | 2015 |    |    |    | 2016 |    |    |    | 2017 |    |    |    | 2018 |    |    |    | 2019 |    |    |    | 2020 |    |    |    | 2021 |    |    |    | 2022 |    |    |    | 2023 |    |    |    | 2024 |    |    |    | 2025 |  |  |  | 2026 |  |  |  |
|-----------------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|--|--|--|------|--|--|--|
|                       | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 |      |  |  |  |      |  |  |  |
| PROJECT PLANNING      |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |
| HIRE DESIGNER         |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |
| PROJECT DESIGN        |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |
| HIRE CONTRACTOR       |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |
| ACTIVE CONSTRUCTION   |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |
| CONSTRUCTION CLOSEOUT |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |

**SCHOOL CHOICE ENHANCEMENT (SCEP)**

**CURRENT PHASE**

COMPLETE

**DELIVERED**

PIP resurfacing, Morning Show Equipment

**BUDGET**

\$100,000

**ATHLETICS**

✓ COMPLETE

SCOPE  
NULL

**MUSIC**

✓ COMPLETE

SCOPE  
611 Instruments delivered

**TECHNOLOGY**

✓ COMPLETE

SCOPE  
413 Items Delivered

**TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR**



**HIGH:**

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

**MEDIUM:**

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

**LOW:**

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.