

Fort Lauderdale High School



Address: 1600 NE 4 AVENUE, FORT LAUDERDALE 33305
 Location Num: 0951
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$7,061,409
 Total Facilities Budget (Sum of Projects): \$3,772,887

PRIMARY RENOVATIONS P.001839 Fort Lauderdale HS - SMART Program Renovation

CURRENT PHASE

RISK LEVEL

7-Final Completion



PROJECT UPDATE

110b was issued on 8/2/22. The 209 form is in progress. All scopes have been completed pending the final CO.

PROJECT SCOPE

Exterior lighting improvements throughout, HVAC Improvements, duct heater, AHU, Control, Windows mount A/C Building 4, Building Envelope Improvements, Re-Roof Buildings 4, 8, 9, & 10

BUDGET

| | Current Budget | Actuals | Remaining Budget |
|-----------------------|--------------------|--------------------|------------------|
| Design | \$202,480 | \$195,940 | \$6,540 |
| Construction | \$2,792,495 | \$2,703,957 | \$88,538 |
| Direct Purchase | \$325,072 | \$325,072 | \$0 |
| Construction Mgmt | \$394,995 | \$394,995 | \$0 |
| Contingency | \$47,845 | | \$47,845 |
| Consultants | \$10,000 | | \$10,000 |
| Project Total: | \$3,772,887 | \$3,619,964 | \$152,923 |

FLAG:

| PHASE | 2015 | | | | 2016 | | | | 2017 | | | | 2018 | | | | 2019 | | | | 2020 | | | | 2021 | | | | 2022 | | | | 2023 | | | | 2024 | | | | 2025 | | | | 2026 | | | |
|-----------------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|--|--|--|------|--|--|--|
| | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | | | | | | | | |
| PROJECT PLANNING | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE DESIGNER | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT DESIGN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE CONTRACTOR | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ACTIVE CONSTRUCTION | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSTRUCTION CLOSEOUT | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Golf carts, digital scoreboard tables, Digital Marquee & outdoor concrete patio tables

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE **SCOPE**
Weight Room

MUSIC

✓ COMPLETE **SCOPE**
190 Instruments delivered

TECHNOLOGY

✓ COMPLETE **SCOPE**
NULL

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.