

**Indian Ridge Middle School**



Address: 1355 NOB HILL ROAD, DAVIE 33324  
 Location Num: 3471  
 Board District: 6  
 Board Member: Manuel A. Serrano  
 ADEFP Budget: \$6,850,099  
 Total Facilities Budget (Sum of Projects): \$5,829,718

**PRIMARY RENOVATIONS P.001748 GOB Renovations**

**CURRENT PHASE**

**9-Closed**

**RISK LEVEL**

No Risk

**PROJECT UPDATE**

Project is financially closed out and will no longer be reported on as of FY 22 Q3

**PROJECT SCOPE**

**BUDGET**

|                       | Current Budget     | Actuals            | Remaining Budget |
|-----------------------|--------------------|--------------------|------------------|
| Design                | \$425,956          | \$425,956          | \$0              |
| Construction          | \$4,732,981        | \$4,732,981        | \$0              |
| FF&E and Technology   | \$2,114            | \$2,114            | \$0              |
| Construction Mgmt     | \$666,611          | \$666,611          | \$0              |
| Misc Construction     | \$2,056            | \$2,056            | \$0              |
| <b>Project Total:</b> | <b>\$5,829,718</b> | <b>\$5,829,718</b> | <b>\$0</b>       |

**FLAG:**

| PHASE                 | 2015 |    |    |    | 2016 |    |    |    | 2017 |    |    |    | 2018 |    |    |    | 2019 |    |    |    | 2020 |    |    |    | 2021 |    |    |    | 2022 |    |    |    | 2023 |    |    |    | 2024 |    |    |    | 2025 |  |  |  | 2026 |  |  |  |
|-----------------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|--|--|--|------|--|--|--|
|                       | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 |      |  |  |  |      |  |  |  |
| PROJECT PLANNING      |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |
| HIRE DESIGNER         |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |
| PROJECT DESIGN        |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |
| HIRE CONTRACTOR       |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |
| ACTIVE CONSTRUCTION   |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |
| CONSTRUCTION CLOSEOUT |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |

**SCHOOL CHOICE ENHANCEMENT (SCEP)**

**CURRENT PHASE**

COMPLETE

**DELIVERED**

Printers, computers for both staff and students

**BUDGET**

\$100,000

**ATHLETICS**

✓ COMPLETE

**SCOPE**

NULL

**MUSIC**

✓ COMPLETE

**SCOPE**

67 Instruments delivered

**TECHNOLOGY**

✓ COMPLETE

**SCOPE**

813 Items Delivered

**TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR**



**HIGH:**

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

**MEDIUM:**

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

**LOW:**

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.