

Larkdale Elementary School



Address: 3250 NW 12 PLACE, LAUDERHILL 33311
 Location Num: 0621
 Board District: 5
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$2,899,350
 Total Facilities Budget (Sum of Projects): \$2,690,350

PRIMARY RENOVATIONS P.002073 Larkdale ES - SMART Program Renovations

CURRENT PHASE

5-Construction

RISK LEVEL



PROJECT UPDATE

The doors were installed in Building 3 The Fire Alarm Shop Drawings were approved by the Building Department.

PROJECT SCOPE

ACT Ceilings: Building 1 Doors, Frames, and Hardware: Buildings 3 & 4 Electrical Services: Buildings 3, 11, 12, & 14 Exterior Paint: Buildings 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, & 15 Exterior Windows: Building 7 Fire Alarm Replacement: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, & 15 HVAC Controls: Buildings 3, 10, 11, 12, & 14 HVAC System Renovation: Buildings 3, 10, 11, 12, 13, & 14 Minor Roofing (Flashing): Building 3

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$173,500	\$119,465	\$54,035
Construction	\$2,115,393	\$1,457,161	\$658,232
Direct Purchase	\$28,951	\$28,951	\$0
Construction Mgmt	\$258,853	\$248,833	\$10,020
Contingency	\$106,153		\$106,153
Consultants	\$7,500	\$5,939	\$1,561
Project Total:	\$2,690,350	\$1,860,349	\$830,001

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Digital marquee retrofit, Indoor Furniture

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE

SCOPE
NULL

MUSIC

✓ COMPLETE

SCOPE
NULL

TECHNOLOGY

✓ COMPLETE

SCOPE
22 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.