

Liberty Elementary School



Address: 2450 BANKS ROAD, MARGATE 33063
 Location Num: 3821
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$947,349
 Total Facilities Budget (Sum of Projects): \$404,416

PRIMARY RENOVATIONS P.001999 Liberty ES - SMART Program Renovations

CURRENT PHASE

7-Final Completion

RISK LEVEL

No Risk

PROJECT UPDATE

This project is in close-out. Substantial completion Certificate of Occupancy (form 110b) was achieved on 12/3/2020. Final Pay Applications are processed and close-out documents are complete. The Certificate of Final Inspection (Form 209) was fully executed by the superintendent on 1/20/2021. Closeout documents were delivered to the district and the school. The six-month warranty walkthrough was held on 6/21/2021. There were only some minor issues and the GC repaired them. The eleven-month warranty walkthrough is scheduled for April.

PROJECT SCOPE

Music Room Renovation, HVAC Improvements, & Conversion of Existing Space to Music and/or Art Lab.

BUDGET

| | Current Budget | Actuals | Remaining Budget |
|-----------------------|------------------|------------------|------------------|
| Design | \$33,587 | \$33,587 | \$0 |
| Construction | \$280,960 | \$280,960 | \$0 |
| FF&E and Technology | \$38,384 | \$38,384 | \$0 |
| Construction Mgmt | \$51,160 | \$51,160 | \$0 |
| Misc Construction | \$325 | \$325 | \$0 |
| Project Total: | \$404,416 | \$404,416 | \$0 |

FLAG:

| PHASE | 2015 | | | | 2016 | | | | 2017 | | | | 2018 | | | | 2019 | | | | 2020 | | | | 2021 | | | | 2022 | | | | 2023 | | | | 2024 | | | | 2025 | | | | 2026 | | | |
|-----------------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|--|--|--|------|--|--|--|
| | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | | | | | | | | |
| PROJECT PLANNING | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE DESIGNER | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT DESIGN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE CONTRACTOR | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ACTIVE CONSTRUCTION | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSTRUCTION CLOSEOUT | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Chairs, (64) TVs for the classrooms, cafeteria sound system, media TV production system & digital marquee

BUDGET

\$100,000

ATHLETICS

✓ **SCOPE**

COMPLETE **NULL**

MUSIC

✓ **SCOPE**

COMPLETE **381 Instruments delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **394 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.