4-Bid & Award

No Risk

PROJECT UPDATE

CMAR is preparing bid packages for October bid. A/E completed bid amendment for roof carveout.

PROJECT SCOPE

Roofing work descoped. Roof carve out implemented. HVAC Improvements- Test and Balance at Buildings 1 & 3. Art Room Renovation at Building 1. Conversion of Existing Space to Music/Art at Building 3.

BUDGET

DODGET			
	Current Budget	Actuals	Remaining Budget
Design	\$265,457	\$168,064	\$97,393
Construction	\$1,948,500	\$5,525	\$1,942,975
Construction Mgmt	\$668,245	\$631,462	\$36,783
Contingency	\$121,600		\$121,600
Consultants	\$45,198		\$45,198
Project Total:	\$3,049,000	\$805,051	\$2,243,949
EAG:			

BUDGET

No Data Available

SCHOOL CHOICE ENHANCEMENT (SCEP) CURRENT PHASE COMPLETE

COMPLETE	\$100,000
DELIVERED	IN PROGRESS
School name on building, laptops, laptop cart wiring, Aiphone at the SPE,	Chairs
Digital marguee, Computer accessories. Laptop Carts, (4) Lenovo	

ThinkCentre M70a, (300) New Laptop Cart Cable Management

ATHLETICS SCOPE NULL MUSIC SCOPE COMPLETE SCOPE TECHNOLOGY SCOPE COMPLETE SCOPE 351 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH: An issue that can impact the project's budget and/or schedule, a resolution is being determined. MEDIUM

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW: A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

