

**McNicol Middle School**



Address: 1602 S 27 AVENUE, HOLLYWOOD 33020  
 Location Num: 0481  
 Board District: 1  
 Board Member: Ryan Reiter  
 ADEFP Budget: \$1,530,585  
 Total Facilities Budget (Sum of Projects): \$1,265,585

**PRIMARY RENOVATIONS P.001941 SMART Program Renovations**

**CURRENT PHASE**

9-Closed

**RISK LEVEL**

No Risk

**PROJECT UPDATE**

Project is financially closed out and will no longer be reported on as of FY 22 Q3

**PROJECT SCOPE**

**BUDGET**

|                       | Current Budget     | Actuals            | Remaining Budget |
|-----------------------|--------------------|--------------------|------------------|
| Design                | \$94,113           | \$94,113           | \$0              |
| Construction          | \$845,037          | \$845,037          | \$0              |
| FF&E and Technology   | \$163,453          | \$163,453          | \$0              |
| Construction Mgmt     | \$162,615          | \$162,615          | \$0              |
| Consultants           | \$367              | \$367              | \$0              |
| <b>Project Total:</b> | <b>\$1,265,585</b> | <b>\$1,265,585</b> | <b>\$0</b>       |

**FLAG:**

| PHASE                 | 2015 |    |    |    | 2016 |    |    |    | 2017 |    |    |    | 2018 |    |    |    | 2019 |    |    |    | 2020 |    |    |    | 2021 |    |    |    | 2022 |    |    |    | 2023 |    |    |    | 2024 |    |    |    | 2025 |  |  |  | 2026 |  |  |  |
|-----------------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|--|--|--|------|--|--|--|
|                       | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 |      |  |  |  |      |  |  |  |
| PROJECT PLANNING      |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |
| HIRE DESIGNER         |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |
| PROJECT DESIGN        |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |
| HIRE CONTRACTOR       |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |
| ACTIVE CONSTRUCTION   |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |
| CONSTRUCTION CLOSEOUT |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |

**SCHOOL CHOICE ENHANCEMENT (SCEP)**

**CURRENT PHASE**

COMPLETE

**DELIVERED**

(500) auditorium chairs, sound system for the Gym, projectors, Pass through and Epson equipment & Chairs

**BUDGET**

\$100,000

**ATHLETICS**

✓ COMPLETE

**SCOPE**

NULL

**MUSIC**

✓ COMPLETE

**SCOPE**

3 Instruments delivered

**TECHNOLOGY**

✓ COMPLETE

**SCOPE**

NULL

**TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR**



**HIGH:**

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

**MEDIUM:**

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

**LOW:**

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.