

North Andrews Gardens Elementary School



Address: 345 NE 56 STREET, OAKLAND PARK 33334
 Location Num: 0521
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$2,746,834
 Total Facilities Budget (Sum of Projects): \$2,278,000

PRIMARY RENOVATIONS P.001890 North Andrews Gardens ES - SMART Program Renovations

CURRENT PHASE

4-Bid & Award

RISK LEVEL

No Risk

PROJECT UPDATE

This project received a Letter of Recommendation on 4/18/2022. This project was advertised on 7/25/2022, the bid opening was rescheduled for 9/1/2022. This project is expected to go to the November Board to award a GC.

PROJECT SCOPE

Re-roofing: Buildings 1 through 7 Aluminum Covered Walkway Repairs Exterior Doors Replacement: Building 4 Exterior Paint: Buildings 5 & 6 Fire Sprinklers: Buildings 2, & 3 HVAC Improvements: Buildings 2, 4, 7 & 8 Test & Balance: Buildings 1, 2, 3, 4, 5, & 6

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$260,018	\$189,988	\$70,030
Construction	\$1,316,000		\$1,316,000
Construction Mgmt	\$607,516	\$607,516	\$0
Contingency	\$79,466		\$79,466
Consultants	\$10,000	\$8,451	\$1,549
Utilities	\$5,000	\$2,584	\$2,416
Project Total:	\$2,278,000	\$808,539	\$1,469,461

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Aiphone submaster, golf cart, Elmo document cameras, ID maker, laptops, ThinkPad's, Think stations, Earthwalk carts, golf cart, executive chairs, projectors, Trash receptacles, Benches, adapters

BUDGET

\$100,000

ATHLETICS

COMPLETE

SCOPE
NULL

MUSIC

COMPLETE

SCOPE
126 Instruments Delivered

TECHNOLOGY

COMPLETE

SCOPE
382 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.