

North Side Elementary School



Address: 120 NE 11 STREET, FORT LAUDERDALE 33304
 Location Num: 0041
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$3,725,069
 Total Facilities Budget (Sum of Projects): \$3,465,430

PRIMARY RENOVATIONS P.001992 North Side ES - SMART Program Renovations

CURRENT PHASE

5-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

No Construction Activities on the Project. 90% of all work was completed; only roofing work remained.

PROJECT SCOPE

Roofing on Buildings 2, 3, & 8 HVAC improvements in Buildings 1, 3, 8, & 9. New chiller installation.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$303,882	\$263,643	\$40,239
Construction	\$2,850,072	\$1,611,556	\$1,238,516
Construction Mgmt	\$297,904	\$297,904	\$0
Contingency	\$8,572		\$8,572
Consultants	\$5,000	\$2,399	\$2,601
Project Total:	\$3,465,430	\$2,175,502	\$1,289,928

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Printers, student laptops, Recordex, window blinds, main office furniture, two-way radios, partial office furniture and murals

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE

SCOPE

NULL

MUSIC

✓ COMPLETE

SCOPE

943 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

206 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.