SMART INVESTMENTS	SINTS.			SEPTEMBER 30, 2022
Palm Cove Elementary	r School			
	Address Location Num: Board District: Board Member: ADEFP Budget: Total Facilities Budget (Sum of Projects):	11601 WASHINGTON S 3311 2 Torey Alston \$3,888,326 \$3,450,590	STREET, PEMBROKE PINES 33025	
PRIMARY RENOVATIONS	P.001885 SMART Program Renovations			
CURRENT PHASE				RISK LEVEL
9-Closed				
PROJECT UPDATE Project is financially closed ou	it and will no longer be reported on as of FY 22 Q3			
PROJECT SCOPE				
BUDGET				
		Current Budget	Actuals	Remaining Budget
Design		\$270.973	\$270.973	\$0

	Current buuget	Actuals	Kemaining buuget
Design	\$270,973	\$270,973	\$0
Construction	\$2,790,646	\$2,790,646	\$0
Construction Mgmt	\$388,300	\$388,300	\$0
Consultants	\$671	\$671	\$0
Project Total:	\$3,450,590	\$3,450,590	\$0

FLAG: SCHEDULE, Reason:Contractor Delay

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3 Q4	2022 Q1 Q2 Q3 Q4	2023 2024 Q1 Q2 Q3 Q4 Q1 Q2 Q	2026 4 Q1 Q2 Q3 Q4
PROJECT PLANNING										
HIRE DESIGNER										
PROJECT DESIGN										
HIRE CONTRACTOR										
ACTIVE CONSTRUCTION										
CONSTRUCTION CLOSEOUT										

ATHLETICS SCOPE COMPLETE NULL

MUSIC

 SCOPE

 COMPLETE

 336 Items Delivered

COMPLETE SOOPE 308 Instruments Delivered

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

DELIVERED

Projector, Aiphone (including strike) at the SPE, cafeteria sound system & murals

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR

BUDGET

\$100,000



HIGH: An issue that can impact the project's budget and/or schedule, a resolution is being determined. MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW: A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.



SCHOOL SPOTLIGHT