

Palmview Elementary School



2601 NE 1 AVENUE, POMPANO BEACH 33064 Address

Location Num: 1131 **Board District:** 7

Board Member: Nora Rupert ADEFP Budget: \$4,379,000 Total Facilities Budget (Sum of Projects): \$3,952,000

PRIMARY RENOVATIONS P.002084 Palmview ES - SMART Program Renovations

CURRENT PHASE RISK LEVEL

3-Design/Permit No Risk

PROJECT UPDATE

On 9/9/22 Radise visited Palmview ES and took soils samples for soils report. Palmview ES Stakeholders waited for the geotechnical soils report. Radise issued the geotechnical soils report on 10/3/22. On 9/23/22 A/E team met with Project Manager to review all disciplines planned responses to R01 Comments.

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, & 6. HVAC Component Replacement: Buildings 1 and 8 and Duct Heaters: Building 2. Test & Balance: Buildings 1, 2, and 80. Media Center Renovations: Building 1. ADA Restrooms Renovation: Building 1.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$350,000	\$219,199	\$130,801
Construction	\$2,810,400		\$2,810,400
Construction Mgmt	\$556,400	\$556,400	\$0
Contingency	\$217,200		\$217,200
Consultants	\$10,000	\$5,595	\$4,405
Utilities	\$8,000		\$8,000
Project Total:	\$3,952,000	\$781,194	\$3,170,806

FLAG:

PHASE	2015 2 Q3 Q4	Q'	016 Q3 (Q4	Q1 C	2017 22 Q3	Q4	Q1	2018 Q2 C))3 Q4	Q1	20 Q2	119 Q3	Q4	Q1	2020 Q2 C	ı 23 Q4	2 Q1 Q2	021 2 Q3	Q4	Q1	202 Q2	Q4	Q1	202 Q2	3 Q3 Q4	Q1	202 Q2	4 Q3 Q4	Q1	025 Q3	Q4	Q1	2026 Q2 () Q3 Q4
PROJECT PLANNING																																			
HIRE DESIGNER																																			
PROJECT DESIGN																																			
HIRE CONTRACTOR																																			
ACTIVE CONSTRUCTION																																			
CONSTRUCTION CLOSEOUT																																			

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

IMPLEMENTATION

DELIVERED

Two-way Radios & Licenses

BUDGET

\$100,000

IN PROGRESS

Digital Marquee, Morning Show Equipment, **Outdoor Funiture, Printers**



SCOPE COMPLETE NULL

MUSIC

✓ SCOPE COMPLETE NULL

TECHNOLOGY

✓ SCOPE

599 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



men. An issue that can impact the project's budget and/or schedule, a resolution is being determined.

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

