

Park Ridge Elementary School



Address: 5200 NE 9 AVENUE, DEERFIELD BEACH 33064
 Location Num: 1951
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$4,924,515
 Total Facilities Budget (Sum of Projects): \$4,463,697

PRIMARY RENOVATIONS P.001844 Park Ridge ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5-Construction



PROJECT UPDATE

Bldg. 1 Installation New Curb in progress, work in Restrooms 144 & 145 drywall finish, ceramic installation and mill work in progress. Bldg. 5 Exterior painting in progress, Bldg. 75 Fire Alarm rough in progress, and door painting.

PROJECT SCOPE

Exterior Painting: Buildings 5 Fire Alarm Replacement: Campus-wide Mechanical Improvements: Buildings 1, 2, 3 & 75 Media Center & ADA Restrooms Renovation: Building 1 Roofing: Buildings 1, 2, 3 & 4

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$191,500	\$138,085	\$53,415
Construction	\$3,237,329	\$1,187,808	\$2,049,521
FF&E and Technology	\$117,800		\$117,800
Direct Purchase	\$388,811	\$101,864	\$286,947
Construction Mgmt	\$370,000	\$370,000	\$0
Contingency	\$150,257		\$150,257
Consultants	\$8,000	\$5,552	\$2,448
Project Total:	\$4,463,697	\$1,803,309	\$2,660,388

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

DELIVERED

Window Wraps, Recordex Simplicity Doc Cameras, Lenovo 300e, ThinkPads, EarthWalk Cart, Mini HDMI to VGA Adapters, UltraSlim USB DVD Burner, Promethean Boards, Aiphone and submasters, Laptops, Two-way Radios, Computer Accessories

ATHLETICS

✓ COMPLETE

SCOPE
NULL

MUSIC

✓ COMPLETE

SCOPE
304 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE
216 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.